



50 South Higuera
San Luis Obispo, CA. 93401
(805) 549-3111
Internet Web Site: www.dot.ca.gov/dist05/
E-Mail: info-d5@dot.ca.gov

CONSTRUCTION PROJECT REPORT

❖ **Updated Information
Presented To:**

SAN LUIS OBISPO COUNCIL OF GOVERNMENTS

**Information submitted on September 20, 2006
For the meeting of October 4, 2006**

HWY 1 – SAN LUIS OBISPO COUNTY

- **NEAR OCEANO NORTH OF HALCYON ROAD TO SOUTH OF LOS BERROS CREEK BRIDGE (PM 9.4 – 10.0)**
- Project: Asphalt concrete overlay
- Resident Engineer: Mike Lew
- Contractor: Union Asphalt Inc., Santa Maria
- Estimated Cost: \$374,000
- Start Date: July 10, 2006
- ✓ Project Completed: August 24, 2006
- EA: 0M1504

HWY 1 & 101 – SAN LUIS OBISPO COUNTY

- **IN SAN LUIS OBISPO AT VARIOUS LOCATIONS** (HWY 1-45.6, HWY 101-26.3 & 58.3)
- Project: Install changeable message signs
- Resident Engineer: Rick Silva
- Contractor: Clayborn Contracting Group Inc, Auburn
- Estimated Cost: \$599, 343
- Start Date: March 6, 2006
- ❖ Estimated Completion: October 2006
- EA: 0C8704

HWY 1 – SAN LUIS OBISPO COUNTY

- **NEAR SAN SIMEON AT VARIOUS LOCATIONS** (PM 67.4 – 69.4)
- Project: Widen lanes to standard widths, put in 4 foot shoulders and install guardrail to improve safety
- Traffic Controls: Intermittent one way traffic control 7 am to 4 pm Mondays through Fridays.
- Resident Engineer: Charlie Hench
- Contractor: On Grade Contracting, Jamestown
- Estimated Cost: \$1.5 Million
- Start Date: May 1, 2006
- ❖ Estimated Completion: Late October 2006
- EA: 420744

HWY 41 – SAN LUIS OBISPO COUNTY

- **IN ATASCADERO AT VARIOUS LOCATIONS** (PM 10.8 – 11.9 & 12.0)
- Project: Construct turnouts
- ❖ Traffic Controls: One way traffic control with flaggers Mondays through Fridays 8 am to 4 pm. Up to 15-minute delays.
- Resident Engineer: Rick Silva
- Contractor: Granite Construction Co., Watsonville
- Estimated Cost: \$844,000
- ❖ Start Date: August 2, 2006
- Estimated Completion: January 2007
- EA: 345304

HWY 46 – SAN LUIS OBISPO COUNTY

- **NEAR CAMBRIA EAST OF ROUTE 1** (PM R0.7 – R1.0)
- Project: Construct earth buttress embankment
- Traffic Controls: Occasional one way traffic controls from 8 am to 6 pm Mondays through Thursdays, and 8 am to 3 pm Fridays. Up to 10-minute delays.
- Resident Engineer: Charlie Hench
- Contractor: Union Asphalt, Santa Maria
- Estimated Cost: \$3.6 Million
- Start Date: March 27, 2006
- ❖ Estimated Completion: Late September 2006
- EA: 468604

HWY 101 – SAN LUIS OBISPO COUNTY

- **IN PASO ROBLES FROM NIBLICK OVERCROSSING TO NORTH SPRING STREET** (56.0 – 59.1)
- Project: Highway planting
- Traffic Controls: Intermittent lane and ramp closures from 6:30 am 4:30 pm Mondays through Fridays for tree removal and minor paving.
- Resident Engineer: Tim Richards
- Contractor: Pacific Restoration Group Inc., Corona
- Estimated Cost: \$2.4 Million
- Start Date: April 14, 2006
- Estimated Completion: December 2006, with 3 year plant establishment
- EA: 0C1104

HWY 227 – SAN LUIS OBISPO COUNTY

- **IN SAN LUIS OBISPO FROM EAST OF BEEBEE STREET TO HIGUERA STREET AND ON BRIDGE STREET** (PM 13.4 – 13.7)
- Project: Install left-turn channelization with soundwall construction along South Street in front of Village Mobile Home Park
- Traffic Controls: Occasional lane closures from 8 am to 5 pm Mondays through Thursdays and 8 am to 1 pm Fridays. Traffic will be shifted to minimize lane closures.
- Resident Engineer: Ross McGowan
- Contractor: Souza Construction Inc., San Luis Obispo
- Estimated Cost: \$943,000
- Start Date: November 23, 2005
- ❖ Estimated Completion: Early October 2006, with 1 year plant establishment
- EA: 494104

UPCOMING PROJECT

HWY 41 – SAN LUIS OBISPO COUNTY

- ❖ **IN AND NEAR MORRO BAY FROM SUNSET AVENUE TO EAST OF OLD MORRO ROAD WEST** (PM 0.1 – 10.5)
- ❖ Project: Rubberized asphalt concrete overlay
- ❖ Resident Engineer: Ross McGowan
- ❖ Contractor: Union Asphalt Inc., Santa Maria
- ❖ Estimated Cost: \$1.9 Million
- ❖ Estimated Start Date: Late October
- ❖ Estimated Completion: End of 2006
- ❖ EA: 0L9104

HWY 101 – SAN LUIS OBISPO COUNTY

• IN SAN LUIS OBISPO FROM MARSH STREET SEPARATION TO BROAD STREET (28.1 – 28.7)

- Project: Install steel post metal beam guard rail
- Resident Engineer: Ross McGowan
- Contractor: Coral Construction Company
- Estimated Cost: \$390,000
- Estimated Start Date: Early October 2006
- Estimated Completion: Mid February 2007
- EA: 0M0204

HWY 101 – SAN LUIS OBISPO COUNTY

❖ IN AND NEAR SAN LUIS OBISPO AND SANTA MARGARITA AT VARIOUS LOCATIONS (PM 29.9 – 42.0)

- ❖ Project: Asphalt concrete overlay
- ❖ Resident Engineer: Ross McGowan
- ❖ Contractor: Union Asphalt Inc., Santa Maria
- ❖ Estimated Cost: \$1.7 Million
- ❖ Estimated Start Date: Early October 2006
- ❖ Estimated Completion: Early December 2006
- ❖ EA: 0P6004