

**Ongoing Contracts < 100% Completed
with Estimated Completion Date > 09/05/2005
with Aerially Deposited Lead (Type Y)**
Sorted by Estimated Completion Date

District	Ea	Description	Units	Bid Price	Bid Qty	Bid Amt	Work Compl eted Pct *	Award Date	Est Comp Date	Resident Engineer
04	0T1444	ROADWAY EXCAVATION (TYPE Y) (AERIALLY DEPOSITED LEAD)	M3	15	2,950	44,250	78	12/11/02	10/12/05	Mahantesh Anigol
07	046024	STRUCTURE EXCAVATION (TYPE Y) (AERIALLY DEPOSITED LEAD)	M3	18	3,150	56,700	71	04/15/04	11/23/05	Andy Soheili
07	046024	ROADWAY EXCAVATION (TYPE Y) (AERIALLY DEPOSITED LEAD)	M3	960	3	2,880	71	04/15/04	11/23/05	Andy Soheili
12	0F5704	ROADWAY EXCAVATION (TYPE Y) (AERIALLY DEPOSITED LEAD)	M3	250	4	1,000	8	02/11/05	12/13/05	Jay Joubeen
07	1069U4	ROADWAY EXCAVATION (TYPE Y) (AERIALLY DEPOSITED LEAD)	CY	12	30,600	367,200	97	01/09/02	02/01/06	Gamal Tawfik
07	1069U4	STRUCTURE EXCAVATION (TYPE Y) (AERIALLY DEPOSITED LEAD)	CY	4	3,280	13,120	97	01/09/02	02/01/06	Gamal Tawfik
08	4567V4	ROADWAY EXCAVATION (TYPE Y) (AERIALLY DEPOSITED LEAD)	M3	9	10,300	92,700	2	04/07/04	03/24/06	Owen Spencer
07	0510A4	STRUCTURE EXCAVATION (TYPE Y) (AERIALLY DEPOSITED LEAD)	M3	40	131	5,240	67	12/17/03	04/15/06	Darrell McKenzie
04	229014	ROADWAY EXCAVATION (TYPE Y) (AERIALLY DEPOSITED LEAD)	M3	12	16,800	201,600	62	11/14/03	05/06/06	Alfonso Gonzalez
07	040104	ROADWAY EXCAVATION (TYPE Y) (AERIALLY DEPOSITED LEAD)	M3	23	520	11,960	3	10/29/04	05/24/06	Raj Punjabi
07	040104	STRUCTURE EXCAVATION (TYPE Y) (AERIALLY DEPOSITED LEAD)	M3	20	680	13,600	3	10/29/04	05/24/06	Raj Punjabi
07	178704	ROADWAY EXCAVATION (TYPE Y) (AERIALLY DEPOSITED LEAD)	M3	30	1,040	31,200	82	05/20/03	06/30/06	Maher Subeh
07	178704	STRUCTURE EXCAVATION (TYPE Y) (AERIALLY DEPOSITED LEAD)	M3	22	800	17,600	82	05/20/03	06/30/06	Maher Subeh
12	1072U4	ROADWAY EXCAVATION (TYPE Y) (AERIALLY DEPOSITED LEAD)	M3	15	630	9,450	70	12/06/02	07/28/06	Da Ken Bui
07	0607U4	STRUCTURE BACKFILL (TYPE Y) (AERIALLY DEPOSITED LEAD)	M3	49	390	19,110	60	04/26/02	08/17/06	Dragan Buha
07	0607U4	STRUCTURE EXCAVATION (TYPE Y) (AERIALLY DEPOSITED LEAD)	M3	24	640	15,360	60	04/26/02	08/17/06	Dragan Buha
07	0607U4	ROADWAY EXCAVATION (TYPE Y) (AERIALLY DEPOSITED LEAD)	M3	10	53,400	515,310	60	04/26/02	08/17/06	Dragan Buha
07	1257U4	STRUCTURE EXCAVATION (TYPE Y) (AERIALLY DEPOSITED LEAD)	M3	5	7,574	37,870	55	04/08/03	10/03/06	Martin Sandoval
07	1257U4	ROADWAY EXCAVATION (TYPE Y) (AERIALLY DEPOSITED LEAD)	M3	11	11,700	128,700	55	04/08/03	10/03/06	Martin Sandoval
07	1198U4	ROADWAY EXCAVATION (TYPE Y) (AERIALLY DEPOSITED LEAD)	M3	20	520	10,400	74	01/17/03	10/26/06	Ali Mashur
07	008704	ROADWAY EXCAVATION (TYPE Y) (AERIALLY DEPOSITED LEAD)	M3	17	1,220	20,130	89	10/02/02	12/01/06	Reda Karout
07	1199U4	ROADWAY EXCAVATION (TYPE Y) (AERIALLY DEPOSITED LEAD)	M3	55	150	8,250	20	08/20/04	03/05/07	Simon Yeh-Fu Wang
07	1199U4	STRUCTURE EXCAVATION (RETAINING WALL) (TYPE Y) (ADL)	M3	28	190	5,320	20	08/20/04	03/05/07	Simon Yeh-Fu Wang
07	1199U4	STRUCTURE EXCAVATION (TYPE Y) (AERIALLY DEPOSITED LEAD)	M3	65	44	2,860	20	08/20/04	03/05/07	Simon Yeh-Fu Wang
07	1199U4	STRUCTURE BACKFILL (RETAINING WALL) (TYPE Y) (ADL)	M3	61	380	23,180	20	08/20/04	03/05/07	Simon Yeh-Fu Wang
04	253804	ROADWAY EXCAVATION (TYPE Y) (AERIALLY DEPOSITED LEAD)	M3	15	1,100	16,500	63	02/13/03	04/05/07	Darin Kishiyama
07	201204	ROADWAY EXCAVATION (TYPE Y) (AERIALLY DEPOSITED LEAD)	M3	10	3,150	31,500	0	03/02/05	04/30/07	David Njoya
07	201204	STRUCTURE EXCAVATION (TYPE Y) (AERIALLY DEPOSITED LEAD)	M3	12	7,444	89,328	0	03/02/05	04/30/07	David Njoya
06	404104	ROADWAY EXCAVATION (TYPE Y) (AERIALLY DEPOSITED LEAD)	M3	60	316	18,960	85	05/21/01	05/11/07	Chris T. Johnson
08	474204	ROADWAY EXCAVATION (TYPE Y) (AERIALLY DEPOSITED LEAD)	M3	265	44	11,660	85	04/07/04	04/08/08	Michael Spray
07	1178U4	ROADWAY EXCAVATION (TYPE Y) (AERIALLY DEPOSITED LEAD)	M3	20	37,900	758,000	4	09/28/04	11/24/08	Rudy Cao
07	125204	ROADWAY EXCAVATION (TYPE Y) (AERIALLY DEPOSITED LEAD)	M3	125	41	5,125	0	02/18/05	03/31/06	Alvaro Carranza
07	1693C4	ROADWAY EXCAVATION (TYPE Y) (AERIALLY DEPOSITED LEAD)	M3	15	700	10,500	0	02/16/05	09/28/07	Gilbert Trujillo
Count:	22									
*	4 items of work on 3 contracts above showed 0% work completed.									
	These contracts were recently awarded.									
	These contracts were not in the plant establishment period.									