Traffic Congestion Relief Program October 2005 Progress Report Scope, Schedule, Cashflow and Funding

Project #: 49.1 Date: 10/21/05

				GENERAL PROJECT INFORMATION	
	Check the approper Check the approper Project work is on-going up Project work is on-going up All TCRP allocated funds Project work has been supproject work is complete	using allocated using non-TCRI using allocated have been exp	ofunds only TCRP funds and	y	
	CLOSE - OUT PROCESS Close out report wa Final invoice will be Close out report wil There was a projec Input proportionate Go to the TC	es submitted on submitted on I be submitted of t savings amount of TCF	on RP savings	te) (indicate TCRP funds savings only, in \$1,000s) ca.gov/tcrp/ to find instructions concerning Project Close-Out	
				PROJECT SCOPE	
Please	During the design ph	ase of this pro	oject, it was de	termined that a greater number of approved design features (changeable message signs) needed to be as added to the project.	
				PROJECT SCHEDULE	
	_		F. 1		
Phase 1	Scope Environmental	Start	End	1	
2	Plans, Specifications & Estimates	2004-05	2004-05		
3	Right of Way Acquisition				
4	Construction	2005-06	2006-07		
4	Procurement				
			hange in the cu	urrently approved project schedule? box below:	

PROJECT CASHFLOW

Indicate amount in \$1,000s

APPRO	VED TCRP ALLO	CATIO	ON(S)						Е	stimated	Rema	aining Cas	hflow	Need		
Phase	Scope	App	rrent roved ation(s) Phase	Rein	nditures nbursed f 9/30/05	Expe	naining nditures 2005-06	2006-07	FY	2007-08	FY	2008-09	FY 2	2009-10	yond 009-10	Total
1	Environmental															
		\$	-	\$	-	\$	-	\$ -	\$	-	\$	-	\$	-	\$ -	\$ -
2	Plans,															
	Specifications &															
	Estimates	\$	350	\$	_	\$	350	\$ _	\$	_	\$	_	\$	_	\$ _	\$ 350
3	Right of Way															
	Acquisition	\$	-	\$	-	\$	-	\$ -	\$	-	\$	-	\$	-	\$ -	\$ -
4	Construction															
		\$	2,500	\$	-	\$	590	\$ 1,910	\$	-	\$	-	\$	-	\$ -	\$ 2,500
4	Procurement															
		\$	-	\$	-	\$	-	\$ -	\$	-	\$	-	\$	-	\$ -	\$ -
		\$	2,850	\$	-	\$	940	\$ 1,910	\$	-	\$	-	\$	-	\$ -	\$ 2,850

LAPSING ALLOCATED TCRP FUNDS IN FISCAL YEAR 2005-06

The following provides the phase, amount and month allocated funds will lapse in Fiscal Year 2005-06.

Go to the TCRP website at: http://www.dot.ca.gov/tcrp/ to find instructions in requesting an extension of these funds.

Current Approved
Allocation(s) Month Funds by Phase Phase Scope Lapse Environmental 2 Plans, Specifications & Estimates 3 Right of Way Acquisition 4 Construction 4 Procurement

APPRO'	VED LONP(S)							Es	timated I	Expen	diture of I	Local	Funds	ı]		
Phase	Scope	Approved LONP Amount by Phase	Mad Local	iditures le by Agency 9/30/05	Expe to be Local	naining nditures Made by Agency 2005-06	2006-07	FY	2007-08	FY	2008-09	FY	2009-10		Beyond 2009-10		Total	Estimated FY When LONP Reimbursement will be Requested
1	Environmental	\$ -	\$	_	\$	_	\$ _	\$	_	\$	_	\$	_	\$	_	\$	_	
2	Plans, Specifications & Estimates	\$ -	\$	_	\$	_	\$ _	\$	_	\$	_	\$	_	\$	_	\$	-	
3	Right of Way Acquisition	\$ -	\$	_	\$	-	\$ _	\$	_	\$	_	\$	_	\$	_	\$	_	
4	Construction	\$ -	\$	_	\$	_	\$ -	\$	_	\$	-	\$	_	\$	-	\$	_	
4	Procurement	\$ -	\$	-	\$	-	\$ -	\$	-	\$	-	\$	-	\$	-	\$	-	
		\$ -	\$	-	\$	-	\$ -	\$	-	\$	-	\$	-	\$	-	\$	-	-

<u>FUTURE</u>		Estimated Cashflow Need												
Phase	Scope	Allocation(s) Not Yet Approved by Phase	Estimated FY When Allocation will be Requested	FY 2006-	07	FY 2007	-08	FY 2008-0	9	FY 2009-10		eyond 2009-10		Total
1	Environmental	\$ -		\$		\$	_	\$ -	\$		e		\$	
2	Plans, Specifications & Estimates	\$ -				\$		\$ -	\$		\$		\$	
3	Right of Way Acquisition	\$ -		\$	-	\$	_	\$ -	\$	-	\$	-	\$	-
4	Construction	\$ -		\$	-	\$	_	\$ -	\$	-	\$	_	\$	_
4	Procurement	\$ -		\$,	\$	_	\$ -	\$	-	\$	_	\$	
		\$ -		\$	-	\$	-	\$ -	\$	-	\$	-	\$	

PROJECT FUNDING PLAN

Indicate amount in \$1,000s

Source	Туре		Phase 1		Ph	ase 2	1	Phase 3	F	hase 4	Total
TCRP	State	Committed	\$	-	\$	350	\$	-	\$	2,500	\$ 2,850
TORP	State	Proposed	\$	-	\$	-	\$	-	\$	-	\$ -
Local	Local	Committed	\$	-	\$	237	\$	-	\$	2,981	\$ 3,218
Lucai	Local	Proposed	\$	-	\$	-	\$	-	\$	-	\$ -
		Committed	\$	-	\$	-	\$	-	\$	-	\$ -
		Proposed	\$	-	\$	-	\$	-	\$	-	\$ -
		Committed	\$	-	\$	-	\$	-	\$	-	\$ -
		Proposed	\$	-	\$	-	\$	-	\$	-	\$ -
		Committed	\$	-	\$	-	\$	-	\$	-	\$ -
		Proposed	\$	-	\$	-	\$	-	\$	-	\$ -
		Committed	\$	-	\$	-	\$	-	\$	-	\$ -
		Proposed	\$	-	\$	-	\$	-	\$	-	\$ -
		Committed	\$	-	\$	-	\$	-	\$	-	\$
		Proposed	\$	-	\$	-	\$	-	\$	-	\$ -
		Committed	\$	-	\$	-	\$	-	\$	-	\$ -
		Proposed	\$	-	\$	-	\$	-	\$	-	\$ -
		Committed	\$	-	\$	-	\$	-	\$	-	\$
		Proposed	\$	-	\$	-	\$	-	\$	-	\$ -
		Committed	\$	-	\$	-	\$	-	\$	-	\$ -
		Proposed	\$	-	\$	-	\$	-	\$	-	\$ -
		Committed	\$	-	\$	-	\$	-	\$	-	\$ -
		Proposed	\$	-	\$	-	\$	-	\$	-	\$ -
		Committed	\$		\$	-	\$	-	\$	-	\$ -
		Proposed	\$	-	\$	-	\$	-	\$	-	\$ -
	Totals	Committed	\$	-	\$	587	\$	-	\$	5,481	\$ 6,068
		Proposed	\$	-	\$	-	\$	-	\$	-	\$ -

Does this information reflect a change in the currently approved project funding plan? If yes, explain the reason(s) for change in the box below:

Yes

Project No. 49 was originally approved in July 2001. In September 2004, this project was split into two phases 49.1 and 49.2. This project (49.1) was originally approved for a total cost of \$3.1 million. During the design phase of this project, it was determined that a greater number of approved design features (changeable message signs) needed to be added. Also, City mandated left-turn phasing was added to the project. These factors, coupled with recent statewide increases in labor and material costs, have appreciably increased to the total project cost. All additional costs will be funded with City of Los Angeles funds.