Sacramento Route 80 Light Rail Corridor; double-track Route 80 light rail line for express service in Sacramento County.

(\$ X 1,000)

Estimated Project Cost: \$25,977 TCRP Funds covered by the application: \$25,000

Total TCRP Funds Available: \$25,000 Phases(s) covered in application: All Lead Agency: Sacramento Implementing Agency: SacRT

Regional Transit District (SacRT)

TCRP allocations approved: \$25,000 for Phase(s): All

Advance approved: \$0 for Phase(s): N/A

Project Summary:

The overall project is to implement express rail service in the I-80 corridor from downtown Sacramento to the Watt/I-80 light rail station. The express rail service project will include double-tracking existing single-track sections and improving various light rail stations.

Prior TCRP Action:

- Original application for Phases 1 and 2 was approved on October 3, 2001 (Resolution TA-01-15).
- A subsequent application for Phase 3 was approved on February 28, 2002 (Resolution TA-02-02).
- An amendment application programming all phases and amending the schedule was approved on November 3, 2005 (Resolution TAA-05-36).
- An allocation amendment transferring funds from phase 3 to phases 1, 2 and 4 was approved on November 3, 2005 (Resolution TFP-05-17).
- An allocation request for phase 4 (\$21,100,000) was placed on the pending list November 3, 2005.
- An allocation of \$21,100,000 for Phase 4 was approved March 16, 2006 (TFP-06-07).

Status of Conditions:


No conditions set for this project under Resolution TA-01-15 or Resolution TA-02-02.

Discussion/Issues:

No Issues.

Right of Way Acquisition for this project is Categorically Exempt under CEQA. Notice of Exemption is on file. However, a Mitigated Negative Declaration was also approved for this project on March 11, 2002, with the Notice of Determination dated March 21, 2002. The documents were reviewed and approved by the Commission in December 2005 (E-05-23).

Regional Transportation Plan documentation is on file.



TCR Program – Application Amendment Project # 116 – March 2006 Page 2 of 2

Cost and Schedule (\$ x 1,000)

Phase	Scope	Start	End	Cost
1	Environmental	9/99	5/06	\$1,127
2	Prepare plans, specifications and estimates (PS&E)	2/02	6/06	\$1,244
3	Right of Way Acquisition	2/02	4/06	\$2,470
4	Construction or Procurement	6/06	1/08	\$21,136
			Total:	\$25,977

Funding Plan (\$ x 1,000)

Source	Type			Phase 1	Phase 2	Phase 3	Phase 4	Total
TCRP	State		Committed	\$150	\$1,244	\$2,470	\$21,136	\$25,000
			Proposed					
STIP - RIP	State		Committed	\$977				\$977
(1998)			Proposed					
		Totals:	Committed	\$1,127	\$1,244	\$2,470	\$21,136	\$25,977
		TOTALS:	Proposed					
			Totals:	\$1,127	\$1,244	\$2,470	\$21,136	\$25,977