# Traffic Congestion Relief Program October 2005 Progress Report Scope, Schedule, Cashflow and Funding

Project #: 1.1 Date: 10/25/05

				GENERAL PROJECT INFORMATION
	Project work has been su Project work is complete CLOSE - OUT PROCESS Close out report wa Final invoice will be Close out report wil There was a projec Input proportionate	using allocated using non-TCR using allocated have been expended as submitted on all be submitted on all be submitted travings amount of TCI	P funds only I TCRP funds and pended and the p  ct work is completed on  on  RP savings	I non-TCRP funds roject work is on-going using non-TCRP funds
				PROJECT SCOPE
	Note - see below.  Note: The Warm Spring.	s project sche	edule is currently	y being evaluated based on funding plan considerations and is subject to change.
	DAILY Stan Will Hothly 19	orti otan uo o	oon as ans evan	PROJECT SCHEDULE
Phase	Scope	Start	End	
1	Environmental	Otart	Liid	
2	Plans, Specifications & Estimates	2001-02	2005-06	2007-08
3	Right of Way Acquisition	2001-02		2007-08
4	Construction	2001-02		12007-06
4	Procurement	2006-07	Beyond 2009-10	0
		2007-08	Beyond 2009-10	
_				

Note: The Warm Springs project screenie is currently being evaluated based on funding plan considerations and is subject to change

## PROJECT CASHFLOW

## Indicate amount in \$1,000s

APPRO\	Estimated Remaining Cashflow Need																	
Phase	Scope	Current Approved Allocation(s) by Phase		Expenditures Reimbursed as of 9/30/05		Expenditures		FY 2006-07		FY 2007-08		FY 2008-09		FY 2009-10		Beyond FY 2009-10		Total
1	Environmental																	
		\$	6,550	\$	5,987	\$	563	\$	-	\$	-	\$	-	\$	-	\$	-	\$ 6,550
2	Plans,																	
	Specifications &																	
	Estimates	\$	20,565	\$	13,080	\$	2,475	\$	3,134	\$	1,876	\$	_	\$	_	\$	_	\$ 20,565
3	Right of Way																	
	Acquisition	\$	27,000	\$	979	\$	5,674	\$	18,962	\$	1,385	\$	-	\$	-	\$	-	\$ 27,000
4	Construction																	
		\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$ -
4	Procurement																	
		\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$ -
		\$	54,115	\$	20,046	\$	8,712	\$	22,096	\$	3,261	\$	-	\$	-	\$	-	\$ 54,115

#### **LAPSING ALLOCATED TCRP FUNDS IN FISCAL YEAR 2005-06**

The following provides the phase, amount and month allocated funds will lapse in Fiscal Year 2005-06.

Go to the TCRP website at: http://www.dot.ca.gov/tcrp/ to find instructions in requesting an extension of these funds.

		Approved	
		Allocation(s)	Month Funds
Phase	Scope	by Phase	Lapse
1	Environmental		
		\$ -	
2	Plans,		
	Specifications &		
	Estimates	\$ -	
3	Right of Way		
	Acquisition	\$ -	
4	Construction		
		\$ -	
4	Procurement		
		\$ -	

APPRO'	Estimated Expenditure of Local Funds																				
Approved LONP Amount by Phase Scope Phase			Ma Loca	nditures ide by Agency f 9/30/05	to be Made by Local Agency				FY 2007-08		FY 2008-09		FY 2009-10		Beyond FY 2009-10			Total		Estimated FY When LONP Reimbursement will be Requester	
1	Environmental	6		œ.		•		•		¢		6		6		6		•			_
2	Plans,	Ф		φ		φ		φ		φ		φ		φ		φ		φ			
2	Specifications & Estimates	\$	-	\$	_	\$	_	\$	_	\$	_	\$	_	\$	_	\$	_	\$		_	
3	Right of Way Acquisition	\$	-	\$	-	\$	-	\$	_	\$	_	\$	-	\$	_	\$	-	\$		_	
4	Construction	\$	-	\$	-	\$	_	\$	_	\$	_	\$	-	\$	_	\$	-	\$			
4	Procurement	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	•	_	
		\$	_	\$	-	\$	-	\$	-	\$	-	\$	-	\$	_	\$	-	\$		-	

FUTUR	E TCRP ALLOCA	TION(S)	Estimated Cashflow Need											
Phase	Scope	Allocation(s Not Yet Approved by Phase	Allocation	FY 2006-07		<sup>7</sup> 2007-08	FY	2008-09	FY 2	2009-10		eyond 2009-10		Total
1	Environmental	\$ -		\$ _	\$	-	\$	_	\$		\$	_	\$	
2	Plans, Specifications & Estimates	\$ -		\$ <u>-</u>	\$	-	\$	<u>-</u>	\$		\$		\$	
3	Right of Way Acquisition	\$ -		\$ -	\$	-	\$	-	\$	_	\$	-	\$	-
4	Construction	\$ 57,31	3 2006-07	\$ 19,300	\$	38,018	\$	-	\$	-	\$	_	\$	57,318
4	Procurement	\$ -		\$ _	\$	_	\$	-	\$	-	\$	_	\$	_
		\$ 57,31	3	\$ 19,300	\$	38,018	\$	-	\$	-	\$	-	\$	57,318

## PROJECT FUNDING PLAN

#### Indicate amount in \$1,000s

Source	Туре		PI	Phase 1		Phase 2	Phase 3	Phase 4			Total
TCRP	State	Committed	\$	6,550	\$	20,565	\$ 27,000	\$	57,318	\$	111,433
		Proposed	\$	-	\$	-	\$ -	\$	-	\$	-
STIP-RIP/CMA-TII	State	Committed	\$	2,163	\$	-	\$ -	\$	55,537	\$	57,700
		Proposed	\$	-	\$	-	\$ -			\$	-
Bridge Toll	Local	Committed	\$	-	\$	-	\$ 6,000	\$	163,700	\$	169,700
		Proposed	\$	-	\$	-	\$ -			\$	
SamTrans	Local	Committed	\$	-	\$	-	\$ -	\$	-	\$	-
		Proposed	\$	-	\$	-	\$ -	\$	145,000	\$	145,000
Measure B	Measure	Committed	\$	-	\$	-	\$ 72,000	\$	123,000	\$	195,000
		Proposed	\$	-	\$	-	\$ -			\$	-
		Committed	\$	-	\$	-	\$ -	\$	-	\$	-
		Proposed	\$	-	\$	-	\$ -	\$	-	\$	-
		Committed	\$	-	\$	-	\$ -	\$	-	\$	-
		Proposed	\$	-	\$	-	\$ -	\$	-	\$	-
		Committed	\$	-	\$	-	\$ -	\$	-	\$	-
		Proposed	\$	-	\$	-	\$ -	\$	-	\$	-
		Committed	\$	-	\$	-	\$ -	\$	-	\$	-
		Proposed	\$	-	\$	-	\$ -	\$	-	\$	-
		Committed	\$	-	\$	-	\$ -	\$	-	\$	-
		Proposed	\$	-	\$	-	\$ -	\$	-	\$	
		Committed	\$	-	\$	-	\$ -	\$	-	\$	-
		Proposed	\$	-	\$	-	\$ -	\$	-	\$	-
		Committed	\$	-	\$	-	\$ -	\$	-	\$	-
		Proposed	\$	-	\$	-	\$ -	\$	-	\$	-
	Totals	Committed	\$	8,713	\$	20,565	\$ 105,000	\$	399,555	\$	533,833
	· Stais	Proposed	\$	-	\$	-	\$ -	\$	145,000	\$	145,000

\$ 678,833

No

Does this information reflect a change in the currently approved project funding plan?

If yes, explain the reason(s) for change in the box below:

_	if yes, explain the reason(s) for change in the box below.	
Note -	ee below.	

Note: The Warm Springs project schedule is currently being evaluated based on funding plan considerations and is subject to change.

BART staff will notify TCRP staff as soon as this evaluation is complete and will revise the funding plan and project schedule accordingly.