Traffic Congestion Relief Program October 2005 Progress Report Scope, Schedule, Cashflow and Funding

Project #: 13 Date: 10/26/05 **GENERAL PROJECT INFORMATION PROJECT STATUS** Check the appropriate box: Project work is on-going using allocated TCRP funds only Project work is on-going using non-TCRP funds only Project work is on-going using allocated TCRP funds and non-TCRP funds All TCRP allocated funds have been expended and the project work is on-going using non-TCRP funds Project work has been suspended Project work is complete CLOSE - OUT PROCESS (only if Project work is complete) Close out report was submitted on Final invoice will be submitted on Oct-05 See discussion under project scope Close out report will be submitted on There was a project savings Input proportionate amount of TCRP savings (indicate TCRP funds savings only, in \$1,000s) Go to the TCRP website at: http://www.dot.ca.gov/tcrp/ to find instructions concerning Project Close-Out **PROJECT SCOPE** Please describe below if the project scope has changed from the last Commission approved application/amendment. We will be submitting a zero-dollar invoice to revise charges to the TCRP project. Details under discussion with Caltrans District 4 Transportation Planning office. **PROJECT SCHEDULE** Start End Scope Environmental 2000-01 2001-02 2 Specifications & . Estimates 2000-01 2002-03 Right of Way Acquisition Construction 2000-01 2003-04 4 Procurement 2000-01 2003-04 Does this information reflect a change in the currently approved project schedule? If yes, explain the reason(s) for change in the box below:

PROJECT CASHFLOW

Indicate amount in \$1,000s

APPROVED TCRP ALLOCATION(S)								Estimated Remaining Cashflow Need									
Phase	Scope	Allo	Current pproved ocation(s) y Phase	Re	penditures simbursed of 9/30/05	Remaining Expenditures FY 2005-06	FY 20	06-07	FY 2007-0	8	FY 2008-09	FY 2	2009-10	Beyo FY 200			Total
1	Environmental	6	770	¢	5,882		6		¢.		¢.	¢		e		e	E 000
2	Plans, Specifications & Estimates	\$	5,120		5,062	\$ -	\$		\$ -			\$ \$		\$		\$	5,882
3	Right of Way Acquisition	\$	-	\$	_	\$ -	\$	_	\$ -	,		\$	_	\$	_	\$	
4	Construction	\$	121,110	\$	121,106		\$	_	\$ -	,	\$ -	\$	-	\$	_	\$	121,106
4	Procurement	\$	_	\$	-	\$ -	\$	-	\$ -	Ş	\$ -	\$	-	\$	-	\$	_
		\$	127,000	\$	126,988	\$ -	\$	-	\$ -	(\$ -	\$	-	\$	-	\$	126,988

LAPSING ALLOCATED TCRP FUNDS IN FISCAL YEAR 2005-06

The following provides the phase, amount and month allocated funds will lapse in Fiscal Year 2005-06.

Go to the TCRP website at: http://www.dot.ca.gov/tcrp/ to find instructions in requesting an extension of these funds.

Current Approved Allocation(s) Month Funds Phase 1 by Phase Scope Lapse Environmental 2 Plans, Specifications & Estimates 3 Right of Way Acquisition 4 Construction 4 Procurement

APPRO'	VED LONP(S)									Est	imated E	xpend	iture of I	Local	Funds						
Phase	Scope	An	pproved LONP nount by Phase	Ma Local	nditures de by Agency	Experto be Local	aining nditures Made by Agency 2005-06		006-07	FY 20	007-08	FY 2	008-09	FY:	2009-10		eyond 2009-10		Total		Estimated FY When LONP Reimbursement will be Requested
1	Environmental	e		¢.		•		6		e		e		¢		e		œ.			
2	Plans, Specifications & Estimates	\$		\$		\$		\$		\$		\$		\$		\$		\$			
3	Right of Way Acquisition	\$	_	\$	_	\$	_	\$	_	\$	_	\$	_	\$	_	\$	_	\$		_	
4	Construction	\$	_	\$	_	\$	_	\$	_	\$	_	\$	_	\$	_	\$	_	\$		_	
4	Procurement	\$	_	\$	-	\$	-	\$	_	\$	-	\$	-	\$	-	\$	_	\$		_	
		\$	_	\$	-	\$	-	\$	-	\$	-	\$	-	\$	_	\$	_	\$		-	-

<u>FUTURI</u>	UTURE TCRP ALLOCATION(S) Estimated Cashflow Need													
Phase	Scope	Allocation(s) Not Yet Approved by Phase	Estimated FY When Allocation will be Requested	FY 200	6-07	FY 20	07-08	FY 20	08-09	FY 20	09-10		yond 009-10	Total
1	Environmental	\$ -		\$	_	\$	_	\$	_	\$	_	\$	_	\$ _
2	Plans, Specifications & Estimates	\$ -		\$	_	\$	_	\$	_	\$	_	\$	_	\$
3	Right of Way Acquisition	\$ -		\$	_	\$	_	\$	_	\$	_	\$	_	\$ _
4	Construction	\$ -		\$	_	\$	_	\$	_	\$	_	\$	_	\$ _
4	Procurement	\$ -		\$	_	\$	_	\$	-	\$	-	\$	_	\$ _
		\$ -		\$	-	\$	-	\$	-	\$	-	\$	-	\$ -

PROJECT FUNDING PLAN

Indicate amount in \$1,000s

Source	Туре		Ph	ase 1	Phase 2	Phase 3	1	Phase 4	Total
TCRP	State	Committed	\$	770	\$ 5,120	\$ -	\$	121,110	\$ 127,000
		Proposed	\$	-	\$ -	\$ -	\$	-	\$ -
Sales Tax Funds	Local	Committed	\$	1,100	\$ -	\$ -	\$	-	\$ 1,100
		Proposed	\$	-	\$ -	\$ -	\$	-	\$ -
		Committed	\$	-	\$ -	\$ -			\$
		Proposed	\$	-	\$ -	\$ -	\$	-	\$ -
		Committed	\$	-	\$ -	\$ -	\$	-	\$
		Proposed	\$	-	\$ -	\$ -	\$	-	\$
		Committed	\$	-	\$ -	\$ -	\$	-	\$ -
		Proposed	\$	-	\$ -	\$ -	\$	-	\$
		Committed	\$	-	\$ -	\$ -	\$	-	\$
		Proposed	\$	-	\$ -	\$ -	\$	-	\$ -
		Committed	\$	-	\$ -	\$ -	\$	-	\$
		Proposed	\$	-	\$ -	\$ -	\$	-	\$ -
		Committed	\$	-	\$ -	\$ -	\$	-	\$ -
		Proposed	\$	-	\$ -	\$ -	\$	-	\$ -
		Committed	\$	-	\$ -	\$ -	\$	-	\$
		Proposed	\$	-	\$ -	\$ -	\$	-	\$ -
		Committed	\$	-	\$ -	\$ -	\$	-	\$ -
		Proposed	\$	-	\$ -	\$ -	\$	-	\$
		Committed	\$	-	\$ -	\$ -	\$	-	\$ -
		Proposed	\$	-	\$ -	\$ -	\$	-	\$ -
		Committed	\$	-	\$ -	\$ -	\$	-	\$
		Proposed	\$	-	\$ -	\$ -	\$	-	\$ -
	Totals	Committed	\$	1,870	\$ 5,120	\$ •	\$	121,110	\$ 128,100
	· Stais	Proposed	\$	-	\$ -	\$ -	\$	-	\$ -

. D	loes this information reflect a change in the currently approved project funding plan? If yes, explain the reason(s) for change in the box below:	No