# Traffic Congestion Relief Program October 2005 Progress Report Scope, Schedule, Cashflow and Funding

Project #: 14 Date: 10/24/05

| GENERAL PROJECT INFORMATION   |   |  |   |  |  |  |  |  |  |  |
|---|---|--|---|--|--|--|--|--|--|--|
| Project work is on-going Project work is on-going Project work is on-going Project work is on-going All TCRP allocated funds Project work has been su Project work is complete CLOSE - OUT PROCES Close out report w Final invoice will be Close out report w There was a project Input proportionate | using allocated using non-TCRF using allocated a have been expuspended  S (only if Project as submitted on a submitted on all be submitted oct savings a amount of TCR  | P funds only TCRP funds and ended and the p t work is comple on  | d non-TCRP funds project work is on-going using non-TCRP funds   ete)  (indicate TCRP funds savings only, in \$1,000s) ca.gov/tcrp/ to find instructions concerning Project Close-Out   |  |  |  |  |  |  |  |
|   |   |  | PROJECT SCOPE   |  |  |  |  |  |  |  |
|   |   | s changed from   | m the last Commission approved application/amendment.   |  |  |  |  |  |  |  |
| PROJECT SCHEDULE  |   |  |   |  |  |  |  |  |  |  |
|   |   |  |   |  |  |  |  |  |  |  |
| Scope   | Start   | End  | 7   |  |  |  |  |  |  |  |
| Plans,<br>Specifications &  | 2001-02   | 2005-06  |   |  |  |  |  |  |  |  |
|   | 2005-06   |  | End: 2007-08  |  |  |  |  |  |  |  |
| Acquisition   | 2002-03   |  | End: 2007-08  |  |  |  |  |  |  |  |
| Construction  |   | 2009-10  | Start: 2007-08  |  |  |  |  |  |  |  |
| Procurement   |   | 2000 10  |   |  |  |  |  |  |  |  |
| Does this informa   |   |  | urrently approved project schedule?  box below:   |  |  |  |  |  |  |  |
|   | Check the approproper vork is on-going Project work is on-going Project work is on-going Project work is on-going All TCRP allocated funds Project work has been su Project work is complete CLOSE - OUT PROCES Close out report with Invoice will be close out report will be close out | Check the appropriate box:  Project work is on-going using allocated in Project work is on-going using non-TCRF project work is on-going using allocated. All TCRP allocated funds have been experies to work has been suspended. Project work has been suspended. Project work is complete. CLOSE - OUT PROCESS (only if Project in Close out report was submitted on in Close out report will be submitted on in Clo | Check the appropriate box:  Project work is on-going using allocated TCRP funds on Project work is on-going using non-TCRP funds and ITCRP allocated funds have been expended and the Project work has been suspended  Project work is complete  CLOSE - OUT PROCESS (only if Project work is complete Close out report was submitted on Final invoice will be submitted on There was a project savings  Input proportionate amount of TCRP savings  Go to the TCRP website at: http://www.dot.  describe below if the project scope has changed fro The project scope has not changed.  Scope Start End Environmental 2001-02 2005-06  Plans, Specifications & Estimates 2005-06  Right of Way Acquisition 2002-03  Construction 2009-10 |  |  |  |  |  |  |  |

# PROJECT CASHFLOW

# Indicate amount in \$1,000s

| APPROVED TCRP ALLOCATION(S) |                  |     |                                       |     |                                    |      |                                | Estimated Remaining Cashflow Need |        |       |       |     |         |      |         |    |                |             |
|-----------------------------|------------------|-----|---------------------------------------|-----|------------------------------------|------|--------------------------------|-----------------------------------|--------|-------|-------|-----|---------|------|---------|----|----------------|-------------|
| Phase                       | Scope            | App | irrent<br>proved<br>ation(s)<br>Phase | Rei | enditures<br>mbursed<br>of 9/30/05 | Expe | naining<br>nditures<br>2005-06 | FY 20                             | 006-07 | FY 20 | 07-08 | FY: | 2008-09 | FY 2 | 2009-10 |    | yond<br>009-10 | Total       |
| 1                           | Environmental    |     |                                       |     |                                    |      |                                |                                   |        |       |       |     |         |      |         |    |                |             |
|                             |                  | \$  | 1,000                                 | \$  | 1,000                              | \$   | -                              | \$                                | -      | \$    | -     | \$  | -       | \$   | -       | \$ | -              | \$<br>1,000 |
| 2                           | Plans,           |     |                                       |     |                                    |      |                                |                                   |        |       |       |     |         |      |         |    |                |             |
|                             | Specifications & |     |                                       |     |                                    |      |                                |                                   |        |       |       |     |         |      |         |    |                |             |
|                             | Estimates        | \$  | _                                     | \$  | -                                  | \$   | _                              | \$                                | -      | \$    | _     | \$  | -       | \$   | _       | \$ | -              | \$<br>-     |
| 3                           | Right of Way     |     |                                       |     |                                    |      |                                |                                   |        |       |       |     |         |      |         |    |                | ,           |
|                             | Acquisition      | \$  | -                                     | \$  | -                                  | \$   | -                              | \$                                | -      | \$    | -     | \$  | -       | \$   | -       | \$ | -              | \$<br>-     |
| 4                           | Construction     |     |                                       |     |                                    |      |                                |                                   |        |       |       |     |         |      |         |    |                |             |
|                             |                  | \$  | -                                     | \$  | -                                  | \$   | -                              | \$                                | -      | \$    | -     | \$  | -       | \$   | -       | \$ | -              | \$<br>-     |
| 4                           | Procurement      |     |                                       |     |                                    |      |                                |                                   |        |       |       |     |         |      |         |    |                | <u>.</u>    |
|                             |                  | \$  | -                                     | \$  | -                                  | \$   | -                              | \$                                | -      | \$    | -     | \$  | -       | \$   | -       | \$ | -              | \$<br>-     |
|                             |                  | \$  | 1,000                                 | \$  | 1,000                              | \$   | -                              | \$                                | -      | \$    | -     | \$  | -       | \$   | -       | \$ | -              | \$<br>1,000 |

#### **LAPSING ALLOCATED TCRP FUNDS IN FISCAL YEAR 2005-06**

The following provides the phase, amount and month allocated funds will lapse in Fiscal Year 2005-06.

Go to the TCRP website at: http://www.dot.ca.gov/tcrp/ to find instructions in requesting an extension of these funds.

Current Approved Allocation(s) Month Funds Phase 1 by Phase Scope Lapse Environmental 2 Plans, Specifications & Estimates 3 Right of Way Acquisition 4 Construction 4 Procurement

| APPROVED LONP(S) |                             |    |                                      |            |   | Estimated Expenditure of Local Funds |   |    |        |      |        |      |         |    |         |    |                   |    |       |   |   |
|------------------|-----------------------------|----|--------------------------------------|------------|---|--------------------------------------|---|----|--------|------|--------|------|---------|----|---------|----|-------------------|----|-------|---|---|
| Phase            | Scope                       | An | pproved<br>LONP<br>nount by<br>Phase | Ma<br>Loca | nditures<br>ide by<br>Agency<br>f 9/30/05 | Experto be Local                     | naining<br>nditures<br>Made by<br>Agency<br>2005-06 |    | 006-07 | FY 2 | 007-08 | FY 2 | 2008-09 | FY | 2009-10 |    | Seyond<br>2009-10 |    | Total |   | Estimated FY<br>When LONP<br>Reimbursement<br>will be Requester |
| 1                | Environmental               | 6  |                                      | œ.         |   | •                                    |   | •  |        | ¢    |        | 6    |         | 6  |         | 6  |                   | •  |       |   | _   |
| 2                | Plans,                      | Ф  |                                      | φ          |   | φ                                    |   | φ  |        | φ    |        | φ    |         | φ  |         | φ  |                   | φ  |       |   |   |
| 2                | Specifications & Estimates  | \$ | -                                    | \$         | _   | \$                                   | _   | \$ | _      | \$   | _      | \$   | _       | \$ | _       | \$ | _                 | \$ |       | _ |   |
| 3                | Right of Way<br>Acquisition | \$ | -                                    | \$         | -   | \$                                   | -   | \$ | _      | \$   | _      | \$   | -       | \$ | _       | \$ | -                 | \$ |       | _ |   |
| 4                | Construction                | \$ | -                                    | \$         | -   | \$                                   | _   | \$ | _      | \$   | _      | \$   | -       | \$ | _       | \$ | -                 | \$ |       |   |   |
| 4                | Procurement                 | \$ | -                                    | \$         | -   | \$                                   | -   | \$ | -      | \$   | -      | \$   | -       | \$ | -       | \$ | -                 | \$ | •     | _ |   |
|                  |                             | \$ | _                                    | \$         | -   | \$                                   | -   | \$ | -      | \$   | -      | \$   | -       | \$ | _       | \$ | -                 | \$ |       | - |   |

| FUTURE TCRP ALLOCATION(S) |   |           |  |  |    | Estimated Cashflow Need |    |         |    |         |    |          |    |                  |    |        |
|---------------------------|---|-----------|--|--|----|-------------------------|----|---------|----|---------|----|----------|----|------------------|----|--------|
| Phase                     | Scope                                   | N<br>Appi | cation(s)<br>ot Yet<br>roved by<br>Phase | Estimated FY<br>When<br>Allocation<br>will be<br>Requested | FY | 2006-07                 | FY | 2007-08 | FY | 2008-09 | FY | 2009-10  |    | eyond<br>2009-10 |    | Total  |
| 1                         | Environmental                           | \$        | _  |  | \$ | _                       | \$ | _       | \$ | _       | \$ |          | \$ | _                | \$ |        |
| 2                         | Plans,<br>Specifications &<br>Estimates | \$        | 3,842                                    |  | \$ | 3,842                   |    |         | \$ |         | \$ | <u> </u> | \$ |                  | \$ | 3,842  |
| 3                         | Right of Way<br>Acquisition             | \$        | 8,273                                    | 2006-07  | \$ | -                       | \$ | 8,273   | \$ | -       | \$ | -        | \$ | _                | \$ | 8,273  |
| 4                         | Construction                            | \$        | 6,885                                    | 2007-08  | \$ | -                       | \$ | -       | \$ | 6,885   | \$ | -        | \$ | _                | \$ | 6,885  |
| 4                         | Procurement                             | \$        | -  |  | \$ | -                       | \$ | _       | \$ | _       | \$ | -        | \$ | -                | \$ | -      |
|                           |   | \$        | 19,000                                   |  | \$ | 3,842                   | \$ | 8,273   | \$ | 6,885   | \$ | -        | \$ | -                | \$ | 19,000 |

### PROJECT FUNDING PLAN

### Indicate amount in \$1,000s

| Source          | Туре    |           | Phase 1 |       |    | Phase 2 | Phase 3      | Phase 4      | Total        |  |
|-----------------|---------|-----------|---------|-------|----|---------|--------------|--------------|--------------|--|
| TCRP            | State   | Committed | \$      | 1,000 | \$ | -       | \$<br>-      | \$<br>-      | \$<br>1,000  |  |
|                 |         | Proposed  | \$      | -     | \$ | 3,842   | \$<br>8,273  | \$<br>6,885  | \$<br>19,000 |  |
| Prop 116        | State   | Committed | \$      | 352   | \$ | 580     | \$<br>-      | \$<br>-      | \$<br>932    |  |
|                 |         | Proposed  | \$      | -     | \$ | -       | \$<br>2,068  | \$<br>-      | \$<br>2,068  |  |
| STIP            | State   | Committed | \$      | -     | \$ | 1,500   | \$<br>-      | \$<br>-      | \$<br>1,500  |  |
|                 |         | Proposed  | \$      | -     | \$ | -       | \$<br>-      | \$<br>-      | \$<br>-      |  |
| CMAQ            | Federal | Committed | \$      | 322   | \$ | 653     | \$<br>-      | \$<br>-      | \$<br>975    |  |
|                 |         | Proposed  | \$      | -     | \$ | -       | \$<br>-      | \$<br>-      | \$<br>-      |  |
| FTA Earmark     | Federal | Committed | \$      | 991   | \$ | -       | \$<br>-      | \$<br>-      | \$<br>991    |  |
|                 |         | Proposed  | \$      | -     | \$ | -       | \$<br>-      | \$<br>-      | \$<br>-      |  |
| FTA New Starts  | Federal | Committed | \$      | -     | \$ | -       | \$<br>-      | \$<br>-      | \$<br>-      |  |
|                 |         | Proposed  | \$      | -     | \$ | -       | \$<br>-      | \$<br>36,000 | \$<br>36,000 |  |
| Local Agency    | Local   | Committed | \$      | 950   | \$ | -       | \$<br>-      | \$<br>-      | \$<br>950    |  |
| Contributions   |         | Proposed  | \$      | -     | \$ | -       | \$<br>-      | \$<br>-      | \$<br>-      |  |
| Local Transp    | Local   | Committed | \$      | -     | \$ | -       | \$<br>-      | \$<br>-      | \$           |  |
| Sales Tax       |         | Proposed  | \$      | -     | \$ | 1,250   | \$<br>1,250  | \$<br>1,250  | \$<br>3,750  |  |
| FTA bus funding | Federal | Committed | \$      | -     | \$ | -       | \$<br>-      | \$<br>-      | \$<br>-      |  |
|                 |         | Proposed  | \$      | -     | \$ | 1,000   | \$<br>4,000  | \$<br>3,000  | \$<br>8,000  |  |
|                 |         | Committed | \$      | -     | \$ | -       | \$<br>-      | \$<br>-      | \$<br>-      |  |
|                 |         | Proposed  | \$      | -     | \$ | -       | \$<br>-      | \$<br>-      | \$<br>-      |  |
|                 |         | Committed | \$      | -     | \$ | -       | \$<br>-      | \$<br>-      | \$<br>-      |  |
|                 |         | Proposed  | \$      | -     | \$ | -       | \$<br>-      | \$<br>-      | \$<br>-      |  |
|                 |         | Committed | \$      | -     | \$ | -       | \$<br>-      | \$<br>-      | \$           |  |
|                 |         | Proposed  | \$      | -     | \$ | -       | \$<br>-      | \$<br>-      | \$<br>-      |  |
|                 | Totals  | Committed | \$      | 3,615 | \$ | 2,733   | \$<br>-      | \$<br>-      | \$<br>6,348  |  |
|                 | iotais  | Proposed  | \$      |       | \$ | 6,092   | \$<br>15,591 | \$<br>47,135 | \$<br>68,818 |  |

| Does this information is | reflect a change in | the currently approved | project funding plan? |
|--------------------------|---------------------|------------------------|-----------------------|
|--------------------------|---------------------|------------------------|-----------------------|

Yes

If yes, explain the reason(s) for change in the box below:

The TCRP funding timeline changed due to temporarily stalled allocations, so staff reallocated some CMAQ funding for the earlier phase of the project. Finalization of the proposed Local Transportation Sales Tax identified the actual expected cash flow for this project as 5% of \$350 million over 14 years. Finally, a portion of the project is a bus transit center eligible for federal bus funding in the amount of \$8 million (omitted from the February funding plan). TAMC plans to seek New Starts Rail funds from the FTA under the "Small Starts" criteria for projects with a total cost of less than \$250 million and a federal New Starts share of less than \$75 million. The project expenditures for Phase 1 are still on schedule.