Traffic Congestion Relief Program October 2005 Progress Report Scope, Schedule, Cashflow and Funding

Project #: 18 Date: 10/24/05

| | | | | GENERAL PROJECT INFORMATION | |
|------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------|--------------------------------------------------------------------|--|
| | Project work has been su Project work is complete CLOSE - OUT PROCES Close out report w Final invoice will be Close out report w There was a project Input proportionate | using allocated using non-TCRF using allocated is have been expuspended S (only if Project as submitted on ill be submitted on ill be submitted oct savings amount of TCF | P funds only TCRP funds and ended and the pr work is complete on | nd non-TCRP funds project work is on-going using non-TCRP funds | |
| | | | | PROJECT SCOPE | |
| Please | describe below if the p | roject scope ha | s changed from | om the last Commission approved application/amendment. | |
| | | | | PROJECT SCHEDULE | |
| 51 | 0 | 044 | F., J | | |
| Phase 1 | Scope Environmental | Start | End | | |
| 2 | Plans, Specifications & Estimates | Prior to 2000-01 | 2006-07 Beyond 2009-10 | 10 Start 2007-08 | |
| 3 | Right of Way Acquisition | | Beyond 2009-10 | 10 Start 2007-08 | |
| 4 | Construction | 2008-09 | Beyond 2009-10 | | |
| 4 | Procurement | 2000-09 | Deyona 2009-10 | | |
| | | | hange in the cui | currently approved project schedule? e box below: | |

PROJECT CASHFLOW

Indicate amount in \$1,000s

| APPRO\ | VED TCRP ALLO | CATION(S) | | | | | | | | | |
|--------|------------------|--------------------------------------------------|---------------------------------------------|-----------------------------------------|------------|------------|------------|------------|----------------------|---------|----|
| Phase | Scope | Current Approved Allocation(s) by Phase | Expenditures Reimbursed as of 9/30/05 | Remaining Expenditures FY 2005-06 | FY 2006-07 | FY 2007-08 | FY 2008-09 | FY 2009-10 | Beyond FY 2009-10 | Total | |
| 1 | Environmental | | | | | | | | | | |
| | | \$ 5,600 | \$ 3,675 | \$ 800 | \$ 1,000 | \$ 125 | \$ - | \$ - | \$ - | \$ 5,60 | 00 |
| 2 | Plans, | | | | | | | | | | |
| | Specifications & | | | | | | | | | | |
| | Estimates | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | |
| 3 | Right of Way | | | | | | | | | | |
| | Acquisition | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | |
| 4 | Construction | | | | | | | | | | |
| | | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | |
| 4 | Procurement | | | | | | | | | | |
| | | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | |
| | | \$ 5,600 | \$ 3,675 | \$ 800 | \$ 1,000 | \$ 125 | \$ - | \$ - | \$ - | \$ 5,60 | 00 |

LAPSING ALLOCATED TCRP FUNDS IN FISCAL YEAR 2005-06

The following provides the phase, amount and month allocated funds will lapse in Fiscal Year 2005-06.

Go to the TCRP website at: http://www.dot.ca.gov/tcrp/ to find instructions in requesting an extension of these funds.

Current Approved Allocation(s) Month Funds Phase 1 by Phase Scope Lapse Environmental 2 Plans, Specifications & Estimates 3 Right of Way Acquisition 4 Construction 4 Procurement

| APPRO' | VED LONP(S) | | | | | | | | | Est | imated E | xpend | liture of I | Local | Funds | , | | | | | |
|--------|-----------------------------|----|--------------------------------------|------------|-------------------------------------------|-------------------------|-----------------------------------------------------|----|--------|------|----------|-------|-------------|-------|---------|----|-------------------|----|-------|---|-----------------------------------------------------------------|
| Phase | Scope | An | pproved LONP nount by Phase | Ma Loca | nditures ide by Agency f 9/30/05 | Exper to be Local | naining nditures Made by Agency 2005-06 | | 006-07 | FY 2 | 007-08 | FY 2 | 2008-09 | FY | 2009-10 | | Seyond 2009-10 | | Total | | Estimated FY When LONP Reimbursement will be Requester |
| 1 | Environmental | 6 | | œ. | | • | | • | | ¢ | | 6 | | 6 | | 6 | | • | | | _ |
| 2 | Plans, | Ф | | φ | | φ | | φ | | φ | | φ | | φ | | φ | | φ | | | |
| 2 | Specifications & Estimates | \$ | - | \$ | _ | \$ | _ | \$ | _ | \$ | _ | \$ | _ | \$ | _ | \$ | _ | \$ | | _ | |
| 3 | Right of Way Acquisition | \$ | - | \$ | - | \$ | - | \$ | _ | \$ | _ | \$ | - | \$ | _ | \$ | - | \$ | | _ | |
| 4 | Construction | \$ | - | \$ | - | \$ | _ | \$ | _ | \$ | _ | \$ | - | \$ | _ | \$ | - | \$ | | | |
| 4 | Procurement | \$ | - | \$ | - | \$ | - | \$ | - | \$ | - | \$ | - | \$ | - | \$ | - | \$ | • | _ | |
| | | \$ | _ | \$ | - | \$ | - | \$ | - | \$ | - | \$ | - | \$ | _ | \$ | - | \$ | | - | |

| <u>FUTURE</u> | Estimated Cashflow Need | | | | | | | | | | | | | | |
|---------------|-------------------------|--------------------------------------------------|------------------------------------------------------------|--------|-------|----|---------|----|---------|----|---------|----|------------------|----|--------|
| Phase | Scope | Allocation(s) Not Yet Approved by Phase | Estimated FY When Allocation will be Requested | FY 200 | 06-07 | FY | 2007-08 | FY | 2008-09 | FY | 2009-10 | | eyond 2009-10 | | Total |
| 1 | Environmental | | | | | | | _ | | | | _ | | | |
| | | \$ - | | \$ | - | \$ | - | \$ | - | \$ | - | \$ | - | \$ | - |
| 2 | Plans, | | | | | | | | | | | | | | |
| | Specifications & | | | | | | | | | | | | | | |
| | Estimates | \$ 15,400 | 2007-08 | \$ | - | \$ | 3,850 | \$ | 3,850 | \$ | 3,850 | \$ | 3,850 | \$ | 15,400 |
| 3 | Right of Way | | | | | | | | | | | | | | |
| | Acquisition | \$ - | | \$ | - | \$ | - | \$ | - | \$ | - | \$ | - | \$ | - |
| 4 | Construction | | | | | | | | | | | | | | |
| | | \$ - | | \$ | _ | \$ | _ | \$ | _ | \$ | _ | \$ | _ | \$ | _ |
| 4 | Procurement | | | | | | | | | | | | | | |
| | | \$ - | | \$ | - | \$ | - | \$ | - | \$ | - | \$ | - | \$ | - |
| | • | \$ 15,400 | _ | \$ | - | \$ | 3,850 | \$ | 3,850 | \$ | 3,850 | \$ | 3,850 | \$ | 15,400 |

PROJECT FUNDING PLAN

Indicate amount in \$1,000s

| Source | Туре | | Pl | hase 1 | Phase 2 | Phase 3 | Phase 4 | Total |
|-------------------|---------|-----------|----|--------|--------------|--------------|---------------|---------------|
| TCRP | State | Committed | \$ | 5,600 | \$ - | \$ - | \$ - | \$ 5,600 |
| | | Proposed | \$ | - | \$ 15,400 | \$ - | \$ - | \$ 15,400 |
| STIP-IIP | State | Committed | \$ | 5,000 | \$ 2,200 | \$ 9,400 | \$ - | \$ 16,600 |
| | | Proposed | \$ | - | \$ - | \$ - | \$ - | \$ - |
| STIP-RIP | State | Committed | \$ | - | \$ 4,400 | \$ - | \$ - | \$ 4,400 |
| | | Proposed | \$ | - | \$ - | \$ - | \$ - | \$ |
| TEA-21 Demo | Federal | Committed | \$ | 3,100 | \$ 5,650 | \$ - | \$ - | \$ 8,750 |
| | | Proposed | \$ | - | \$ - | \$ - | \$ - | \$ - |
| Other (Ear Marked | Federal | Committed | \$ | - | \$ - | \$ = | \$ 28,000 | \$ 28,000 |
| | | Proposed | \$ | - | \$ - | \$ - | \$ - | \$ - |
| TBD | | Committed | \$ | - | \$ 24,650 | \$ 42,300 | \$ 464,850 | \$ 531,800 |
| | | Proposed | \$ | - | \$ - | \$ - | \$ - | \$ - |
| | | Committed | \$ | - | \$ - | \$ - | \$ - | \$ - |
| | | Proposed | \$ | - | \$ - | \$ - | \$ - | \$ - |
| | | Committed | \$ | - | \$ - | \$ - | \$ - | \$ |
| | | Proposed | \$ | - | \$ - | \$ - | \$ - | \$ |
| | | Committed | \$ | - | \$ - | \$ - | \$ - | \$ - |
| | | Proposed | \$ | - | \$ - | \$ - | \$ - | \$ |
| | | Committed | \$ | - | \$ - | \$ - | \$ - | \$ - |
| | | Proposed | \$ | - | \$ - | \$ - | \$ - | \$ - |
| | | Committed | \$ | - | \$ - | \$ - | \$ - | \$ |
| | | Proposed | \$ | - | \$ - | \$ - | \$ - | \$ |
| | | Committed | \$ | - | \$ - | \$ - | \$ - | \$ |
| | | Proposed | \$ | - | \$ - | \$ - | \$ - | \$ - |
| | Totals | Committed | \$ | 13,700 | \$ 36,900 | \$ 51,700 | \$ 492,850 | \$ 595,150 |
| | Totals | Proposed | \$ | - | \$ 15,400 | \$ - | \$ - | \$ 15,400 |

| Does this information reflect a change in t If yes, explain the reason(s) for change i | unding plan? | No | |
|-----------------------------------------------------------------------------------------------|--------------|----|--|
| | | | |
| | | | |
| | | | |
| | | | |