Traffic Congestion Relief Program October 2005 Progress Report Scope, Schedule, Cashflow and Funding

Project #: 32.9 Date: 10/21/05

	GENERAL PROJECT INFORMATION								
Check the appropriate box: Project work is on-going using allocated TCRP funds only Project work is on-going using non-TCRP funds and non-TCRP funds All TCRP allocated funds have been expended and the project work is on-going using non-TCRP funds All TCRP allocated funds have been expended and the project work is on-going using non-TCRP funds Project work has been suspended Project work is complete CLOSE - OUT PROCESS (only if Project work is complete) Close out report was submitted on Final invoice will be submitted on Close out report will be submitted on There was a project savings Input proportionate amount of TCRP savings Go to the TCRP website at: http://www.dot.ca.gov/tcrp/ to find instructions concerning Project Close-Out									
				PROJECT SCOPE					
Please d	escribe below if the pi	roject scope ha	s changed from	n the last Commission approved application/amendment.					
				PROJECT SCHEDULE					
Dhasa	Saana	Stort	End						
Phase 1	Scope Environmental	Start	End	1					
2	Plans, Specifications & Estimates	2006-07	2008-09	End: 2007-08					
3	Right of Way Acquisition								
4	Construction		2222.42	1					
4	Procurement		2009-10	Begin: 2007-08					
L£		the reason(s) fo	or change in the	urrently approved project schedule? box below:					

PROJECT CASHFLOW

Indicate amount in \$1,000s

APPRO'	APPROVED TCRP ALLOCATION(S) Estimated Remaining Cashflow Need									
Phase	Scope	Current Approved Allocation(s) by Phase	Expenditures Reimbursed as of 9/30/05	Expenditures	FY 2006-07	FY 2007-08	FY 2008-09	FY 2009-10	Beyond FY 2009-10	Total
1	Environmental	\$ -	¢	\$ -	\$ -	¢	\$ -	¢	e	¢
2	Plans, Specifications & Estimates		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
3	Right of Way Acquisition	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
4	Construction	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
4	Procurement	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -

LAPSING ALLOCATED TCRP FUNDS IN FISCAL YEAR 2005-06

The following provides the phase, amount and month allocated funds will lapse in Fiscal Year 2005-06.

Go to the TCRP website at: http://www.dot.ca.gov/tcrp/ to find instructions in requesting an extension of these funds.

Current Approved
Allocation(s) Month Funds by Phase Phase Scope Lapse 1 Environmental 2 Plans, Specifications & Estimates 3 Right of Way Acquisition 4 Construction Procurement

APPRO	VED LONP(S)									Esti	mated E	xpend	iture of l	Local	Funds					
Phase	Scope		Approved LONP Amount by Phase	Loc	penditures Made by cal Agency of 9/30/05	Expe to be Loca	naining nditures Made by Agency 2005-06		2006-07	FY 20	007-08	FY 2	008-09	FY	2009-10		Seyond 2009-10	Total		Estimated FY When LONP Reimbursement will be Requested
1	Environmental							_						•		•				·
		\$		\$		\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$		
2	Plans,																			
	Specifications &																			
	Estimates	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	
3	Right of Way																			
	Acquisition	\$	_	\$	-	\$	_	\$	_	\$	_	\$	_	\$	_	\$	_	\$	-	
4	Construction																			
		\$	_	\$	_	\$	_	\$	_	\$	_	\$	_	\$	_	\$	_	\$	_	
4	Procurement	Ė								,										
		\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	
		\$	-	\$	-	\$	_	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	

<u>FUTURE</u>	E TCRP ALLOCA	TION(S)		Estimated Cashflow Need								1			
Phase	Scope	Allocation(Not Yet Approved I Phase	Not Yet Allocation proved by will be		FY 2006-07		FY 2007-08		/ 2008-09	FY	2009-10		eyond 2009-10	Total	
1	Environmental				0.000		0.000	•				•			5.000
2	Diama	\$ 5,0	0 2006-07	\$	3,000	\$	2,000	\$		\$		\$		\$	5,000
2	Plans, Specifications & Estimates	\$ 5,00	0 2006-07	\$	2,500	\$	2,000	\$	500	\$	_	\$	_	\$	5,000
3	Right of Way Acquisition	\$ -		\$	-	\$	-	\$	-	\$	_	\$	-	\$	
4	Construction	\$ 21,0	0 2007-08	\$	_	\$	2,000	\$	16,000	\$	3,000	\$	_	\$	21,000
4	Procurement	\$ -		\$	-	\$	-	\$	-	\$	-	\$	-	\$	
		\$ 31,0	10	\$	5,500	\$	6,000	\$	16,500	\$	3,000	\$	-	\$	31,000

PROJECT FUNDING PLAN

Indicate amount in \$1,000s

Source	Туре		PI	Phase 1		hase 2	Phase 3	F	Phase 4	Total	
TCRP	State	Committed	\$	-	\$	-	\$ =	\$	-	\$ -	
		Proposed	\$	5,000	\$	5,000	\$ -	\$	21,000	\$ 31,000	
		Committed	\$	-	\$	-	\$ -	\$	-	\$ -	
		Proposed	\$	-	\$	-	\$ -	\$	-	\$ -	
		Committed	\$	-	\$	-	\$ -	\$	-	\$ -	
		Proposed	\$	-	\$	-	\$ -	\$	-	\$	
		Committed	\$	-	\$	-	\$ -	\$	-	\$ -	
		Proposed	\$	-	\$	-	\$ -	\$	-	\$ -	
		Committed	\$	-	\$	-	\$ -	\$	-	\$ -	
		Proposed	\$	-	\$	-	\$ -	\$	-	\$ -	
		Committed	\$	-	\$	-	\$ -	\$	-	\$	
		Proposed	\$	-	\$	-	\$ -	\$	-	\$ -	
		Committed	\$	-	\$	-	\$ -	\$	-	\$ -	
		Proposed	\$	-	\$	-	\$ -	\$	-	\$ -	
		Committed	\$	-	\$	-	\$ -	\$	-	\$ -	
		Proposed	\$	-	\$	-	\$ -	\$	-	\$ -	
		Committed	\$	-	\$	-	\$ -	\$	-	\$ -	
		Proposed	\$	-	\$	-	\$ -	\$	-	\$ -	
		Committed	\$	-	\$	-	\$ -	\$	-	\$ -	
		Proposed	\$	-	\$	-	\$ -	\$	-	\$ -	
		Committed	\$	-	\$	-	\$ -	\$	-	\$ -	
		Proposed	\$	-	\$	-	\$ -	\$	-	\$ -	
		Committed	\$	-	\$	-	\$ -	\$	-	\$ -	
		Proposed	\$	-	\$	-	\$ -	\$	-	\$ -	
	Totals	Committed	\$	-	\$	-	\$ -	\$	-	\$ -	
	Totals	Proposed	\$	5,000	\$	5,000	\$ -	\$	21,000	\$ 31,000	

_	Does this information reflect a change in the currently approved project funding plan? If yes, explain the reason(s) for change in the box below:	No