Traffic Congestion Relief Program October 2005 Progress Report Scope, Schedule, Cashflow and Funding

Project #: 51 Date: 10/21/05

			GENERAL PROJECT INFORMATION						
	-	-							
	-	-							
oject work is on-going us	ing allocated TCRP f	unds and non-	TCRP funds						
TCRP allocated funds ha	ave been expended	and the project	work is on-going using non-TCRP funds						
oject work has been susp	ended								
oject work is complete									
CLOSE - OUT PROCESS (only if Project work is complete) Close out report was submitted on Final invoice will be submitted on Close out report will be submitted on There was a project savings Input proportionate amount of TCRP savings Go to the TCRP website at: http://www.dot.ca.gov/tcrp/ to find instructions concerning Project Close-Out									
			PROJECT SCOPE						
scribe below if the proj	ect scope has chan	ged from the	last Commission approved application/amendment.						
			PROJECT SCHEDULE						
Scope	Start	End							
Environmental	D-i 0000 04	0000 04	2000-01						
Plans.	Prior to 2000-01	2000-01							
Specifications &									
	2001-02	2003-04	2003-04						
	2001-02	2004-05	2004-05						
Construction			1						
Draguramant	2004-05		2007-008						
Procurement									
	scribe below if the proj Scope Environmental Plans, Specifications & Estimates Right of Way Acquisition Construction Procurement Does this informatic	Check the appropriate box: Digict work is on-going using allocated TCRP for poper work is on-going using allocated TCRP for poper work is on-going using allocated TCRP for TCRP allocated funds have been expended a poper work is complete. Digict work has been suspended poper work is complete. OSE - OUT PROCESS (only if Project work is complete. Close out report was submitted on Final invoice will be submitted on There was a project savings. Input proportionate amount of TCRP saving to the TCRP website at: http. Scribe below if the project scope has change stripped below if the project scope has change to the total prior to 2000-01. Plans, Specifications & Estimates 2001-02. Right of Way Acquisition 2001-02. Construction 2004-05. Procurement	Check the appropriate box: Direct work is on-going using allocated TCRP funds only Direct work is on-going using non-TCRP funds and non- TCRP allocated funds have been expended and the project Direct work has been suspended Direct work is complete DOSE - OUT PROCESS (only if Project work is complete) Close out report was submitted on Final invoice will be submitted on There was a project savings Input proportionate amount of TCRP savings Go to the TCRP website at: http://www.dot.ca.scribe below if the project scope has changed from the Scope Start End Environmental Prior to 2000-01 Plans, Specifications & Estimates 2001-02 2003-04 Right of Way Acquisition 2004-05						

PROJECT CASHFLOW

Indicate amount in \$1,000s

APPROVED TCRP ALLOCATION(S)						Estimated Remaining Cashflow Need												
Phase	Scope	A Allo	Current pproved cation(s) by Phase	Rein	enditures nbursed f 9/30/05	Exp	emaining benditures 7 2005-06	FY	2006-07	FY	′ 2007-08	FY	2008-09	FY:	2009-10		eyond 2009-10	Total
1	Environmental	\$	378	\$	378	\$	_	\$	_	\$	_	\$	_	s	_	\$	_	\$ 378
2	Plans, Specifications & Estimates	\$	3,547		3,547		-	\$	<u>-</u>	\$	-	\$	_	\$	_	\$	_	\$ 3,547
3	Right of Way Acquisition	\$	4,275		3,673		-	\$	241	\$	361	\$	_	\$	_	\$	_	\$ 4,275
4	Construction			\$	_	\$	-	\$	_	\$	-	\$	-	\$	_	\$	_	\$
4	Procurement	\$	-	\$	-	\$	-	\$	_	\$	-	\$	_	\$	_	\$	-	\$
		\$	8,200	\$	7,598	\$	-	\$	241	\$	361	\$	-	\$	-	\$	-	\$ 8,200

LAPSING ALLOCATED TCRP FUNDS IN FISCAL YEAR 2005-06
The following provides the phase, amount and month allocated funds will lapse in Fiscal Year 2005-06.
Go to the TCRP website at: http://www.dot.ca.gov/tcrp/ to find instructions in requesting an extension of these funds.

Current Approved Allocation(s) by Month Funds

Phase	Scope	Phase	Lapse
1	Environmental		
		N/A	
2	Plans,		
	Specifications &		
	Estimates	\$ -	
3	Right of Way		
	Acquisition	\$ -	
4	Construction		
		\$ -	
4	Procurement		
		\$ -	

APPRO	VED LONP(S)					ı				
Phase	Scope	Approved LONP Amount by Phase	Expenditures Made by Local Agency as of 9/30/05	to be Made by		FY 2007-08	FY 2008-09	FY 2009-10	Beyond FY 2009-10	Total
1	Environmental									
			\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
2	Plans,									
	Specifications &									
	Estimates	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
3	Right of Way									
	Acquisition	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
4	Construction									
		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
4	Procurement									
		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -

<u>FUTUR</u>	E TCRP ALLOCAT	ION(S	<u>s</u>)		Estimated Cashflow Need										
Phase	Scope		cation(s) Not Approved by Phase		FY 2	2006-07	FY 2	2007-08	FY:	2008-09	FY	2009-10		eyond 2009-10	Γotal
1	Environmental														
		\$	-		\$	-	\$	-	\$	-	\$	-	\$	-	\$ -
2	Plans,														
	Specifications &														
	Estimates	\$	-		\$	-	\$	-	\$	-	\$	-	\$	-	\$ -
3	Right of Way														
	Acquisition	\$	_		\$	_	\$	_	\$	_	\$	-	\$	-	\$ -
4	Construction														
		\$	1,790	2008-09	\$	_	\$	_	\$	1,790	\$	-	\$	-	\$ 1,790
4	Procurement														
		\$	-		\$	-	\$	-	\$	-	\$	-	\$	-	\$ -
		\$	1,790		\$	-	\$	-	\$	1,790	\$	-	\$		\$ 1,790

PROJECT FUNDING PLAN

Indicate amount in \$1,000s

Source	Туре		Ph	ase 1	1	Phase 2	Phase 3	Phase 4	Total
TCRP	State	Committed	\$	378	\$	3,547	\$ 4,275		\$ 8,200
		Proposed	\$	-	\$	-	\$ -	\$ -	\$ -
STIP/RIP	Federal	Committed	\$	-	\$	-	\$ 174	\$ 3,826	\$ 4,000
		Proposed	\$	-	\$	-	\$ -	\$ -	\$ -
GARVEE STIP-RIP	Federal	Committed	\$	-	\$	-	\$ -	\$ 16,771	\$ 16,771
		Proposed	\$	-	\$	-	\$ -		\$ -
GARVEE STIP-IIP	Federal	Committed	\$	-	\$	-	\$ -	\$ 8,640	\$ 8,640
		Proposed	\$	-	\$	-	\$ -	\$ -	\$ -
PROP C		Committed	\$	-	\$	-	\$ 4,997	\$ 3,091	\$ 8,088
		Proposed	\$	-	\$	-	\$ -	\$ -	\$ -
	·	Committed	\$	-	\$	-	\$ -	\$ -	\$ -
		Proposed	\$	-	\$	-	\$ -	\$ -	\$ -
	·	Committed	\$	-	\$	-	\$ -	\$ -	\$ -
		Proposed	\$	-	\$	-	\$ -	\$ -	\$ -
		Committed	\$	-	\$	-	\$ -	\$ -	\$ -
		Proposed	\$	-	\$	-	\$ -	\$ -	\$ -
		Committed	\$	-	\$	-	\$ -	\$ -	\$ -
		Proposed	\$	-	\$	-	\$ -	\$ -	\$ -
		Committed	\$	-	\$	-	\$ -	\$ -	\$ -
		Proposed	\$	-	\$	-	\$ -	\$ -	\$ -
		Committed	\$	-	\$	-	\$ -	\$ -	\$ -
		Proposed	\$	-	\$	-	\$ -	\$ -	\$ -
		Committed	\$	-	\$	-	\$ -	\$ -	\$ -
		Proposed	\$	-	\$	-	\$ -	\$ -	\$ -
	Totals	Committed	\$	378	\$	3,547	\$ 9,446	\$ 32,328	\$ 45,699
	·otais	Proposed	\$	-	\$	-	\$ -	\$ -	\$ -

L	Does this information reflect a change in the currently approved project funding plan? If yes, explain the reason(s) for change in the box below:	No	

Estimated FY When LONP Reimbursem ent will be Requested