

**Traffic Congestion Relief Program  
October 2005 Progress Report  
Scope, Schedule, Cashflow and Funding**

Project #: 74.6 Leucadia Blvd. Grade Separation

Date: 10/18/05

**GENERAL PROJECT INFORMATION**

**PROJECT STATUS**

*Check the appropriate box:*

- ☐ Project work is on-going using allocated TCRP funds only
- ☒ Project work is on-going using non-TCRP funds only
- ☐ Project work is on-going using allocated TCRP funds and non-TCRP funds
- ☐ All TCRP allocated funds have been expended and the project work is on-going using non-TCRP funds
- ☐ Project work has been suspended
- ☐ Project work is complete

CLOSE - OUT PROCESS (only if Project work is complete)

- ☐ Close out report was submitted on
- ☐ Final invoice will be submitted on
- ☐ Close out report will be submitted on
- ☐ There was a project savings  (indicate TCRP funds savings only, in \$1,000s)
- Input proportionate amount of TCRP savings  (indicate TCRP funds savings only, in \$1,000s)
- Go to the TCRP website at: <http://www.dot.ca.gov/tcrp/> to find instructions concerning Project Close-Out

**PROJECT SCOPE**

Please describe below if the project scope has changed from the last Commission approved application/amendment.

**PROJECT SCHEDULE**

Phase	Scope	Start	End
1	Environmental	2003-04	2005-06
2	Plans, Specifications & Estimates		
3	Right of Way Acquisition		
4	Construction		
4	Procurement		

Does this information reflect a change in the currently approved project schedule?

Yes

If yes, explain the reason(s) for change in the box below:

Completion delayed one quarter due to additional time needed for North County Transit District review and further refinement of low cost alternative as requested by the City of Encinitas.

# PROJECT CASHFLOW

Indicate amount in \$1,000s

## APPROVED TCRP ALLOCATION(S)

Phase	Scope	Current Approved Allocation(s) by Phase	Expenditures Reimbursed as of 9/30/05	Remaining Expenditures FY 2005-06	Estimated Remaining Cashflow Need					Total
					FY 2006-07	FY 2007-08	FY 2008-09	FY 2009-10	Beyond FY 2009-10	
1	Environmental	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
2	Plans, Specifications & Estimates	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
3	Right of Way Acquisition	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
4	Construction	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
4	Procurement	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -

## LAPSING ALLOCATED TCRP FUNDS IN FISCAL YEAR 2005-06

The following provides the phase, amount and month allocated funds will lapse in Fiscal Year 2005-06.

Go to the TCRP website at: <http://www.dot.ca.gov/tcrp/> to find instructions in requesting an extension of these funds.

Phase	Scope	Current Approved Allocation(s) by Phase	Month Funds Lapse
1	Environmental	\$ -	
2	Plans, Specifications & Estimates	\$ -	
3	Right of Way Acquisition	\$ -	
4	Construction	\$ -	
4	Procurement	\$ -	

## APPROVED LONP(S)

Phase	Scope	Approved LONP Amount by Phase	Expenditures Made by Local Agency as of 9/30/05	Remaining Expenditures to be Made by Local Agency in FY 2005-06	Estimated Expenditure of Local Funds					Total	Estimated FY When LONP Reimbursement will be Requested
					FY 2006-07	FY 2007-08	FY 2008-09	FY 2009-10	Beyond FY 2009-10		
1	Environmental	\$ 200	\$ 59	\$ 141	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 200	2005-06
2	Plans, Specifications & Estimates	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	
3	Right of Way Acquisition	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	
4	Construction	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	
4	Procurement	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	
		\$ 200	\$ 59	\$ 141	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 200	

## FUTURE TCRP ALLOCATION(S)

Phase	Scope	Allocation(s) Not Yet Approved by Phase	Estimated FY When Allocation will be Requested	Estimated Cashflow Need					Total
				FY 2006-07	FY 2007-08	FY 2008-09	FY 2009-10	Beyond FY 2009-10	
1	Environmental	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
2	Plans, Specifications & Estimates	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
3	Right of Way Acquisition	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
4	Construction	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
4	Procurement	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
		\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -

PROJECT FUNDING PLAN	
----------------------	--

Indicate amount in \$1,000s

Source	Type		Phase 1	Phase 2	Phase 3	Phase 4	Total
TCRP	State	Committed	\$ 200	\$ -	\$ -	\$ -	200
		Proposed	\$ -	\$ -	\$ -	\$ -	-
		Committed	\$ -	\$ -	\$ -	\$ -	-
		Proposed	\$ -	\$ -	\$ -	\$ -	-
		Committed	\$ -	\$ -	\$ -	\$ -	-
		Proposed	\$ -	\$ -	\$ -	\$ -	-
		Committed	\$ -	\$ -	\$ -	\$ -	-
		Proposed	\$ -	\$ -	\$ -	\$ -	-
		Committed	\$ -	\$ -	\$ -	\$ -	-
		Proposed	\$ -	\$ -	\$ -	\$ -	-
		Committed	\$ -	\$ -	\$ -	\$ -	-
		Proposed	\$ -	\$ -	\$ -	\$ -	-
		Committed	\$ -	\$ -	\$ -	\$ -	-
		Proposed	\$ -	\$ -	\$ -	\$ -	-
		Committed	\$ -	\$ -	\$ -	\$ -	-
		Proposed	\$ -	\$ -	\$ -	\$ -	-
		Committed	\$ -	\$ -	\$ -	\$ -	-
		Proposed	\$ -	\$ -	\$ -	\$ -	-
		Committed	\$ -	\$ -	\$ -	\$ -	-
		Proposed	\$ -	\$ -	\$ -	\$ -	-
		Committed	\$ -	\$ -	\$ -	\$ -	-
		Proposed	\$ -	\$ -	\$ -	\$ -	-
		Committed	\$ -	\$ -	\$ -	\$ -	-
		Proposed	\$ -	\$ -	\$ -	\$ -	-
	Totals	Committed	\$ 200	\$ -	\$ -	\$ -	200
		Proposed	\$ -	\$ -	\$ -	\$ -	-

No

--