# Traffic Congestion Relief Program October 2005 Progress Report Scope, Schedule, Cashflow and Funding

Project #: 106 Date: 10/17/05

				GENERAL PROJECT INFORMATION	
	Project work has been su Project work is complete CLOSE - OUT PROCES Close out report w Final invoice will be Close out report w There was a project Input proportionate	using allocated T using non-TCRP using allocated T s have been expeuspended S (only if Project as submitted on e submitted on cill be submitted oct savings a amount of TCRI	funds only CRP funds and ended and the province of the provinc	non-TCRP funds roject work is on-going using non-TCRP funds	
				PROJECT SCOPE	
Please	describe below if the p	roject scope ha:	s changed from	n the last Commission approved application/amendment.	
				PROJECT SCHEDULE	
Phase 1	Scope Environmental	Start	End	1	
•	Environmental	Prior to 2000-01	2005-06		
2	Plans, Specifications & Estimates	2005-06			
3	Right of Way Acquisition	2005-06			
4	Construction	2003-00			
4	Procurement		2009-10		
4	Procurement				
	If yes, explain	the reason(s) fo	r change in the l	box below: plexity of the environmental phase of the project. The environmental phase is being funded with TEA-21 High Priority	

## PROJECT CASHFLOW

## Indicate amount in \$1,000s

APPRO'	VED TCRP ALLO	CATION(S)								
Phase	Scope	Current Approved Allocation(s) by Phase	Expenditures Reimbursed as of 9/30/05	Expenditures	FY 2006-07	FY 2007-08	FY 2008-09	FY 2009-10	Beyond FY 2009-10	Total
1	Environmental	\$ -	\$ -	\$ -	s -	\$ -	\$ -	s -	s -	\$ -
2	Plans, Specifications & Estimates	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
3	Right of Way Acquisition	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
4	Construction	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
4	Procurement	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -

#### **LAPSING ALLOCATED TCRP FUNDS IN FISCAL YEAR 2005-06**

The following provides the phase, amount and month allocated funds will lapse in Fiscal Year 2005-06.

Go to the TCRP website at: http://www.dot.ca.gov/tcrp/ to find instructions in requesting an extension of these funds.

Current Approved
Allocation(s) Month Funds Phase 1 by Phase Scope Lapse Environmental 2 Plans, Specifications & Estimates 3 Right of Way Acquisition 4 Construction 4 Procurement

APPROVED LONP(S)							Estimated Expenditure of Local Funds														
Phase	Scope		Approved LONP Imount by Phase	N Loc	enditures lade by al Agency of 9/30/05	to be	maining enditures Made by al Agency 7 2005-06		2006-07	FY 2	007-08	FY	2008-09	FY	2009-10		3eyond 7 2009-10		Tota	ıl	Estimated FY When LONP Reimbursement will be Requested
1	Environmental																				
		\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$			
2	Plans, Specifications & Estimates	\$	_	\$	_	\$	_	\$	_	\$	_	\$	_	\$	_	\$	_	\$		_	
3	Right of Way Acquisition	\$	-	\$	-	\$	-	\$	-	\$	_	\$	-	\$	_	\$	_	\$		_	
4	Construction	\$	_	\$	-	\$	_	\$	-	\$	_	\$	-	\$	_	\$	-	\$			
4	Procurement	\$	-	\$	-	\$	_	\$	-	\$	-	\$	-	\$	-	\$	-	\$			
		\$		\$	-	S	-	S	_	\$	_	\$	-	\$	-	\$	-	\$			

<u>FUTURE</u>	TCRP ALLOCA	Estimated Cashflow Need														
Phase	Scope	Allocation(s) Not Yet Approved by Phase		Estimated FY When Allocation will be Requested	FY 2006-07		FY 2007-08		FY 2008-09		FY 2009-10		Beyond FY 2009-10			Total
1	Environmental															
		\$	-		\$	-	\$	-	\$	-	\$	-	\$	-	\$	
2	Plans,															
	Specifications &															
	Estimates	\$	430	2006-07	\$	430	\$	-	\$	-	\$	-	\$	-	\$	430
3	Right of Way															
	Acquisition	\$	1,010	2006-07	\$	1,010	\$	-	\$	-	\$	-	\$	-	\$	1,010
4	Construction															
		\$	21,560	2007-08	\$	-	\$	17,000	\$	4,560	\$	-	\$	-	\$	21,560
4	Procurement															
		\$	-		\$	-	\$	-	\$	-	\$	-	\$	-	\$	-
		\$	23,000	_	\$	1,440	\$	17,000	\$	4,560	\$	-	\$	-	\$	23,000

## PROJECT FUNDING PLAN

## Indicate amount in \$1,000s

Source	Туре		P	Phase 1		Phase 2	Phase 3	Phase 4			Total	
TCRP	State	Committed	\$	-	\$	-	\$ -	\$	-	\$	-	
		Proposed	\$	-	\$	430	\$ 1,010	\$	21,560	\$	23,000	
TEA-21	Federal	Committed	\$	2,000	\$	-	\$ -	\$	-	\$	2,000	
		Proposed	\$	-	\$	1,720	\$ 5,440	\$	795	\$	7,955	
STIP (RIP)	State-only	Committed	\$	500	\$	-	\$ -	\$	-	\$	500	
		Proposed	\$	-	\$	-	\$ -	\$	-	\$	-	
STIP (RIP)	State/Fed	Committed	\$	-	\$	-	\$ -	\$	-	\$	-	
		Proposed	\$	-	\$	-	\$ 1,400	\$	5,645	\$	7,045	
City of Merced	Local	Committed	\$	-	\$	850	\$ 350	\$	-	\$	1,200	
		Proposed	\$	-	\$	-	\$ -	\$	-	\$	-	
		Committed	\$	-	\$	-	\$ -	\$	-	\$	-	
		Proposed	\$	-	\$	-	\$ -	\$	-	\$	-	
		Committed	\$	-	\$	-	\$ -	\$	-	\$	-	
		Proposed	\$	-	\$	-	\$ -	\$	-	\$	-	
		Committed	\$	-	\$	-	\$ -	\$	-	\$	-	
		Proposed	\$	-	\$	-	\$ -	\$	-	\$	-	
		Committed	\$	-	\$	-	\$ -	\$	-	\$	-	
		Proposed	\$	-	\$	-	\$ -	\$	-	\$	-	
		Committed	\$	-	\$	-	\$ -	\$	-	\$		
		Proposed	\$	-	\$	-	\$ -	\$	-	\$	-	
		Committed	\$	-	\$	-	\$ -	\$	-	\$	-	
		Proposed	\$	-	\$	-	\$ -	\$	-	\$	-	
		Committed	\$	-	\$	-	\$ -	\$	-	\$	-	
		Proposed	\$	-	\$	-	\$ -	\$	-	\$	-	
	Totals	Committed	\$	2,500	\$	850	\$ 350	\$	-	\$	3,700	
	iotals	Proposed	\$	-	\$	2,150	\$ 7,850	\$	28,000	\$	38,000	

Does this information reflect a change in the currently approved project funding plan?  If yes, explain the reason(s) for change in the box below:										
Same as previous submittal. The next submittal should include an additional \$2.4 million that has recently been designated in TEA-3 for the Campus Parkway project.										