Traffic Congestion Relief Program October 2005 Progress Report Scope, Schedule, Cashflow and Funding

Project #: 111 Date: 10/21/05

				GENERAL PROJECT INFORMATION
	Project work has been su Project work is complete CLOSE - OUT PROCES Close out report w Final invoice will be Close out report w There was a projec Input proportionate	using allocated Tusing non-TCRP using allocated To have been expensed S (only if Project as as submitted on the submitted on the submitted cott savings a amount of TCR	or funds only ICRP funds and ended and the pr work is complete on P savings	non-TCRP funds oject work is on-going using non-TCRP funds
				PROJECT SCOPE
Please	describe below if the p	roject scope ha	s changed from	the last Commission approved application/amendment.
				PROJECT SCHEDULE
		<u> </u>		
Phase 1	Scope Environmental	Start	End	
2	Plans, Specifications & Estimates	Prior to 2000-01 2001-02	2002-03	
3	Right of Way			
4	Acquisition Construction	2002-03		This box should be 2007-08
		2008-09	Beyond 2009-10	
4	Procurement			
		the reason(s) fo	or change in the b	

PROJECT CASHFLOW

Indicate amount in \$1,000s

APPRO'	VED TCRP ALLO													
Phase	Scope	Current Approved Allocation(s by Phase	s) Re	penditures eimbursed of 9/30/05	Expen	aining ditures 005-06	FY 2006-07	FY 2007-	08	FY 2008-09	FY 200	9-10	Beyond FY 2009-10	Total
1	Environmental													
		\$ -	\$	-	\$	-	\$ -	\$	- \$	-	\$	-	\$ -	\$
2	Plans,													
	Specifications &													
	Estimates	\$ 89	3 \$	877	\$	-	\$ -	\$	- \$	-	\$	-	\$ -	\$ 877
3	Right of Way													
	Acquisition	\$ -	\$	-	\$	-	\$ -	\$	- \$	\$ -	\$	-	\$ -	\$ -
4	Construction													
		\$ -	\$	-	\$	-	\$ -	\$	- \$	-	\$	-	\$ -	\$ -
4	Procurement													
		\$ -	\$	-	\$	-	\$ -	\$	- \$	-	\$	-	\$ -	\$ -
		\$ 85	3 \$	877	\$	-	\$ -	\$	- \$	-	\$	-	\$ -	\$ 877

LAPSING ALLOCATED TCRP FUNDS IN FISCAL YEAR 2005-06

The following provides the phase, amount and month allocated funds will lapse in Fiscal Year 2005-06.

Go to the TCRP website at: http://www.dot.ca.gov/tcrp/ to find instructions in requesting an extension of these funds.

Current Approved
Allocation(s) Month Funds by Phase Phase Scope Lapse Environmental 2 Plans, Specifications & Estimates 3 Right of Way Acquisition 4 Construction 4 Procurement

APPRO'	VED LONP(S)							Estima	ted E	xpenditure	of L	ocal Funds	ı				
Phase	Scope	Approved LONP Amount by Phase	Expendi Made Local Ag as of 9/3	tures Ex by to b jency Loc	emaining penditures be Made by cal Agency FY 2005-06		06-07	FY 2007-	-08	FY 2008-(09	FY 2009-10		Beyond FY 2009-10	Tota	al	Estimated FY When LONP Reimbursement will be Requested
1	Environmental	٩ -	•	- \$		¢		¢		\$		\$ -	q		\$		
2	Plans, Specifications & Estimates	\$ -	\$	- \$	_	\$	_	\$	-	\$	-	\$ -	\$,	\$	_	
3	Right of Way Acquisition	\$ -	\$	- \$	_	\$	_	\$	-	\$	_	\$ -	\$	-	\$	_	
4	Construction	\$ -	\$	- \$	_	\$	_	\$	-	\$	_	\$ -	\$	-	\$	_	
4	Procurement	\$ -	\$	- \$	-	\$	_	\$		\$.	-	\$ -	\$; -	\$	_	
		\$ -	\$	- \$	-	\$	-	\$	-	\$	-	\$ -	\$	· -	\$	-	

FUTURE TCRP ALLOCATION(S)						Estimated Cashflow Need										
Phase	Scope	Allocation(s) Not Yet Approved by Phase		Estimated FY When Allocation will be Requested	FY 2006-07		FY 2007-08		FY 2008-09		FY 2009-10		Beyond FY 2009-10		Total	
1	Environmental	•			•		•		Φ.		•		•		•	
2	Plans, Specifications &	\$	-		\$		\$	-	\$	-	\$	-	\$	-	\$	
	Estimates	\$	-		\$	-	\$	-	\$	-	\$	-	\$	-	\$	-
3	Right of Way Acquisition	\$	-		\$	_	\$	_	\$	_	\$	_	\$	_	\$	_
4	Construction	\$ 13,	147	2008-09	\$	_	\$	_	\$	4,500	\$	4,500	\$	4,147	\$	13,147
4	Procurement	\$	_		\$	_	\$	_	\$	_	\$	_	\$	-	\$	
		\$ 13,	147		\$	-	\$	-	\$	4,500	\$	4,500	\$	4,147	\$	13,147

PROJECT FUNDING PLAN

Indicate amount in \$1,000s

Source	Туре			Phase 1		hase 2	Phase 3	Phase 4			Total
TCRP	State	Committed	\$	-	\$	853	\$ -	\$	13,147	\$	14,000
		Proposed	\$	-	\$	-	\$ -			\$	-
STIP-RIP	State	Committed	\$	1,549	\$	800	\$ 13,518	\$	-	\$	15,867
		Proposed	\$	-	\$	-	\$ -	\$	-	\$	-
STIP-IP	State	Committed	\$	-	\$	1,600	\$ -	\$	-	\$	1,600
		Proposed	\$	-	\$	-	\$ -	\$	-	\$	
STIP	State	Committed	\$	-	\$	-	\$ -	\$	-	\$	
		Proposed	\$	-	\$	-	\$ -	\$	78,000	\$	78,000
Demo	FED	Committed	\$	-	\$	-	\$ -	\$	2,400	\$	2,400
		Proposed	\$	-	\$	-	\$ -	\$	-	\$	-
		Committed	\$	-	\$	-	\$ -	\$	-	\$	-
		Proposed	\$	-	\$	-	\$ -	\$	-	\$	-
		Committed	\$	-	\$	-	\$ -	\$	-	\$	-
		Proposed	\$	-	\$	-	\$ -	\$	-	\$	-
		Committed	\$	-	\$	-	\$ -	\$	-	\$	-
		Proposed	\$	-	\$	-	\$ -	\$	-	\$	-
		Committed	\$	-	\$	-	\$ -	\$	-	\$	-
		Proposed	\$	-	\$	-	\$ -	\$	-	\$	-
		Committed	\$	-	\$	-	\$ -	\$	-	\$	
		Proposed	\$	-	\$	-	\$ -	\$	-	\$	-
		Committed	\$	-	\$	-	\$ -	\$	-	\$	-
		Proposed	\$	-	\$	-	\$ -	\$	-	\$	-
		Committed	\$	-	\$	-	\$ -	\$	-	\$	-
		Proposed	\$	-	\$	-	\$ -	\$	-	\$	-
	Totals	Committed	\$	1,549	\$	3,253	\$ 13,518	\$	15,547	\$	33,867
	Iotais	Proposed	\$	-	\$	-	\$ -	\$	78,000	\$	78,000

Does this information reflect a change in the currently approved project funding plan? If yes, explain the reason(s) for change in the box below:	Yes
Demo funds (\$2,400) were added to the construction phase in the recent federal transportation act. Co	onstruction costs have increased significantly in recent months.