Traffic Congestion Relief Program October 2005 Progress Report Scope, Schedule, Cashflow and Funding

Project #: 113 Date: 10/24/05

				GENERAL PROJECT INFORMATION	
	Project work has been su Project work is complete CLOSE - OUT PROCES Close out report w Final invoice will be Close out report w There was a projec Input proportionate	using allocated Tusing non-TCRP using allocated Ts have been expensed as submitted on e submitted on the submitted on the submitted of the sub	P funds only TCRP funds and rended and the pro work is complete on	d non-TCRP funds project work is on-going using non-TCRP funds	
				PROJECT SCOPE	
				m the last Commission approved application/amendment. ved, project is being split into segments.	
				PROJECT SCHEDULE	
Phase	Scope	Start	End	_	
1	Environmental	Prior to 2000-01	2004-05		
2	Plans, Specifications & Estimates	2003-04	2004-03		
3	Right of Way Acquisition	2006-07	2009-10		
4	Construction			J	
4	Procurement	2006-07	Beyond 2009-10		
		the reason(s) fo	or change in the b		

PROJECT CASHFLOW

Indicate amount in \$1,000s

APPRO	VED TCRP ALLO	CATIO	N(S)					Estimated Remaining Cashflow Need										
Phase	Scope	App	rent roved ition(s) hase	Rein	nditures nbursed f 9/30/05	Expen	aining ditures 005-06	FY 2006-	-07	FY 2007-08	FY	2008-09	FY 2	009-10		yond 009-10		Total
1	Environmental	•	000		000					•	•		•				•	200
		\$	300	\$	300	\$	-			\$ -	\$		\$	-	\$		\$	300
2	Plans,																	
	Specifications &																	
	Estimates	\$	-	\$	-	\$	-	\$	-	\$ -	\$	-	\$	-	\$	-	\$	-
3	Right of Way																	<u>.</u>
	Acquisition	\$	-	\$	-	\$	-	\$	-		\$	-	\$	-	\$	-	\$	
4	Construction																	
		\$	-	\$	-	\$	-	\$	-	\$ -	\$	-	\$	-			\$	-
4	Procurement																	
		\$	-	\$	-	\$	-	\$	-	\$ -	\$	-	\$	-	\$	-	\$	-
-		\$	300	\$	300	\$	-	\$	-	\$ -	\$	-	\$	-	\$	-	\$	300

LAPSING ALLOCATED TCRP FUNDS IN FISCAL YEAR 2005-06

The following provides the phase, amount and month allocated funds will lapse in Fiscal Year 2005-06.

Go to the TCRP website at: http://www.dot.ca.gov/tcrp/ to find instructions in requesting an extension of these funds.

Current Approved Allocation(s) Month Funds by Phase Phase Scope Lapse Environmental 2 Plans, Specifications & Estimates 3 Right of Way Acquisition 4 Construction 4 Procurement

<u>APPRO</u>	VED LONP(S)								Est	imated I	Expend	iture of I	Local I	unds					
Phase	Scope	Approved LONP Amount by Phase	Expend Made Local A as of 9	e by Agency	Exper to be I Local	aining nditures Made by Agency 2005-06		2006-07	FY 20	007-08	FY 2	008-09	FY	2009-10	eyond 2009-10		Tota	ı	Estimated FY When LONP Reimbursement will be Requested
1	Environmental		s	_	s	_	s	_	\$	_	s	_	s	_	\$ _	s		_	
2	Plans, Specifications & Estimates	\$ -	\$	_	\$	_	\$	_	\$	_	\$	_	\$	_	\$ _	\$		_	
3	Right of Way Acquisition	\$ -	\$	_	\$	_	\$	_	\$	_	\$	_	\$	_	\$ -	\$		_	
4	Construction	\$ -	\$	_	\$	_	\$	_	\$	_	\$	-	\$	_	\$ _	\$		_	
4	Procurement	\$ -	\$	-	\$	_	\$	-	\$	-	\$	_	\$	-	\$ -	\$		_	
		\$ -	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$ -	\$		-	

<u>FUTURE</u>	TCRP ALLOCA		Estimated Cashflow Need													
Phase	Scope	Allocation(s) Not Yet Approved by Phase		ot Yet Allocation roved by will be		FY 2006-07		FY 2007-08		FY 2008-09		FY 2009-10		Beyond FY 2009-10		Total
1	Environmental	•			•		•		+		•		•		_	
	Bloom	Ф			\$	-	\$		\$		\$		Þ	-	\$	
2	Plans,															
	Specifications &															
	Estimates	\$	-				\$	-	\$	-	\$	-	\$	-	\$	-
3	Right of Way															
	Acquisition				\$	-			\$	-	\$	-	\$	-	\$	-
4	Construction															
		\$	29,700	2006-07	\$	5,400	\$	9,800	\$	7,000	\$	7,500	\$	-	\$	29,700
4	Procurement															
		\$	-		\$	-	\$	-	\$	-	\$	-	\$	-	\$	-
		\$	29,700		\$	5,400	\$	9,800	\$	7,000	\$	7,500	\$	-	\$	29,700

PROJECT FUNDING PLAN

Indicate amount in \$1,000s

Source	Туре		P	hase 1	F	Phase 2	- 1	Phase 3	ı	Phase 4	Total
TCRP	State	Committed	\$	300	\$	-	\$	-	\$	-	\$ 300
		Proposed	\$	-					\$	29,700	\$ 29,700
STIP-RIP	State	Committed	\$	1,960	\$	4,730	\$	10,400	\$	-	\$ 17,090
		Proposed	\$	-	\$	-	\$	-	\$	-	\$ -
STIP-IIP	State	Committed	\$	365	\$	825	\$	13,640	\$	-	\$ 14,830
		Proposed	\$	-	\$	_	\$	-	\$	-	\$ -
STIP	State	Committed	\$	-	\$	-	\$	-	\$	-	\$
		Proposed	\$	-	\$	-	\$	72,540	\$	163,900	\$ 236,440
		Committed	\$	-	\$	-	\$	-	\$	-	\$ -
		Proposed	\$	-	\$	-	\$	-	\$	-	\$ -
		Committed	\$	-	\$	-	\$	-	\$	-	\$ -
		Proposed	\$	-	\$	-	\$	-	\$	-	\$ -
		Committed	\$	-	\$	-	\$	-	\$	-	\$
		Proposed	\$	-	\$	-	\$	-	\$	-	\$ -
		Committed	\$	-	\$	-	\$	-	\$	-	\$ -
		Proposed	\$	-	\$	-	\$	-	\$	-	\$ -
		Committed	\$	-	\$	-	\$	-	\$	-	\$
		Proposed	\$	-	\$	-	\$	-	\$	-	\$ -
		Committed	\$	-	\$	-	\$	-	\$	-	\$ -
		Proposed	\$	-	\$	-	\$	-	\$	-	\$ -
		Committed	\$	-	\$	-	\$	-	\$	-	\$ -
		Proposed	\$	-	\$	-	\$	-	\$	-	\$ -
		Committed	\$	-	\$	-	\$	-	\$	-	\$
		Proposed	\$	-	\$	-	\$	-	\$	-	\$ -
	Totals	Committed	\$	2,625	\$	5,555	\$	24,040	\$	-	\$ 32,220
	Totals	Proposed	\$	-	\$	-	\$	72,540	\$	193.600	\$ 266.140

	Does this information reflect a change in the currently approved project funding plan? If yes, explain the reason(s) for change in the box below:	Yes
Ur	available TCRP funding in 05/06 and increase in cost of project	