

CONTRACT CHANGE ORDER NO. _____ **SUPPL. NO.** 0

Form HC-5 (Rev. 8/90)

Road _____

Sheet _____ of _____ Sheets

Contract No. _____

To _____, Contractor

You are directed to make the following changes from the plans and specifications or do the following described work not included in the plans and specifications for this contract.

NOTE: This change order is not effective until approved by the Engineer

Description of work to be done, estimate of quantities, and prices to be paid. (Segregate between additional work at contract price, agreed price and force account.)
Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time.

Change Requested by _____ **Engineer** _____

The last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate

ADJUSTMENT OF COMPENSATION AT AGREED LUMP SUM:

Delete the following paragraphs from Section 8-2, "Concrete," of the Special Provisions:

"Portland cement concrete that is produced using equipment where the cement and mineral admixture are proportioned in the same weigh hopper shall be sampled and tested by the Contractor, in the presence of the Engineer, for mix uniformity in conformance with the requirements in ASTM Designation: C 94, Section 11, "Mixing and Delivery," and "Annex A1." The testing shall be performed on concrete produced using an approved project mix design and may be done at the project concrete placement site." And

"Sampling for mix uniformity tests shall be performed the first time portland cement concrete, of sufficient volume to perform these tests, is placed on the project. Test results shall be presented to the Engineer no later than 10 days after completion of sampling.

Test results from mixer uniformity testing will not be used for contract compliance, acceptance or payment.

Prior to placing concrete on the project, the Contractor shall supply a list of portland cement concrete mixers to be used. When truck mixers are to be used, the list shall contain the truck identification number, mixer brand, mixer age, and mixer condition.

When truck mixers are used, the mix uniformity testing shall be performed on 5 truck mixers for each project. The truck mixers selected for testing shall be representative of the different mixer brands, ages, and conditions of the mixers on the list and approved by the Engineer. Mixer selection shall be completed before mix uniformity testing is started. Sampling for the mix uniformity tests from each of the 5 mixers shall be completed within the same work shift, unless otherwise approved in writing by the Engineer. The Contractor shall notify the Engineer, in writing, a minimum of 24 hours prior to performing the sampling for these tests. The letter of notification shall include the truck mixer information and a copy of the current American Concrete Institute (ACI) "Concrete Field Testing Technician, Grade 1" certification for each tester who will perform testing for the Contractor. The Contractor shall provide an adequate number of testers to successfully perform the testing with a minimum amount of impact to the Contractor's operations.

When concrete is completely mixed in stationary mixers, each mixer used for the project shall be tested one time.

Full compensation for the testing of mix uniformity as specified herein shall be considered as included in the contract price paid for the concrete work involved and no additional compensation will be allowed therefor. "

The Contractor agrees to credit the State the agreed lump sum of \$1750.00, including all markups, for this change.

Decrease \$ 1750.00 or Increase \$

By reason of this order, the time of completion will be adjusted as None

Submitted by _____	Date _____
Approval Recommended _____	Date _____
Approved: Engineer by _____	Date _____

We, the undersigned contractor, have given careful consideration to the change proposed and agree, if this proposal is approved, that we will provide all equipment, furnish the materials, except as may otherwise be noted above, and provide all services necessary for the work above specified, and will accept as full payment therefor the prices shown above.

Accepted, Date _____ **Contractor** _____
By _____ **Title** _____

NOTE: If you, the contractor, do not sign acceptance of this order, your attention is directed to the requirements of the specification as to proceeding with the ordered work and filing a written protest within the time therein specified.

COPY DISTRIBUTION: Original---CONTRACTOR, .. 2nd---HQ. CONST., 3rd---DIST. DIRECTOR, 4th---CONTRACTOR'S INFORMATIONAL COPY, 5th---RESIDENT ENGINEER, 6th---TRANS. LAB

