Hopland Bypass
4 Lane -Freeway/Expressway
Proposed New Schedule
Through Construction

August 3, 2006

= Meeting Dates/Deadlines

= Project Specific Milestones

= Completed Meetings/Milestones

Future Milestones

12/3/2002
2/5/2003
3/18/2003
5/1/2003
7/24/2003
6/22/2004
CAC Meetings

8/10/2000
2/6/2001
10/16/2001
6/19/2002
12/3/2002
PDT Meetings

05/20/2003
6/5/2003
Value Analysis Study

2/3/2003
PDT Meeting

9/15/2003
Open House

October 2006
PDT Meeting

November 2006
CAC Meeting

12/01/2006
Conclude Environmental Studies

9/1/2007
Circulate Draft Environmental Document

10/1/2007
Public Hearing

1/1/2008
Select Alternative

11/1/2008
Project Approval & Environmental Document

1/1/2009
Begin Design

7/1/2010
Begin Right of Way Acquisition

5/1/2014
Begin Construction

In Construction

10/1/2016
Construction Complete

2002/2003/2004/2005 | 2006 | 2007 | 2008 | 2009 | 2010 | 2011 | 2012 | 2013 | 2014 | 2015 | 2016